

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Nigouri Charpani Rd Manouri	N	1.7	1.7	53.66	8.88	58.43	Nove. 27-07	31.03.11	1.7	1.7	1.7	1.7	12814	6801.669	1.7	1.7
2	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Sindholi Junction to Sambharmal	N	2.65	2.65	88.235	8.88	96.07	Nove. 27-07	31.05.09	2.65	2.65	2.65	2.65	17498	8379.14	2.65	2.65
3	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur to Sindholi Junction	N	10.15	10.50	282.125	8.88	307.18	Nove. 27-07	31.05.10	10.15	10.50	10.50	10.50	64191	56042.06	10.50	10.50
4	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Chandpur to Amgaon	N	2.5	2.40	82.11	8.88	89.40	Nove. 27-07	31.05.09	2.5	2.4	2.4	2.4	15544	10962.175	2.4	2.4
5	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur Chandpur Rd to Bijori mal	N	0.85	0.8	24.14	8.88	26.28	Nove. 27-07	31.05.09	0.85	0.8	0.8	0.8	5179	3361	0.8	0.8
6	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Bichhiya Samnapur Dindori Rd Koko Ryt.	N	5.5	5.5	177.41	8.88	193.16	Nove. 27-07		5.5	5.5	5.5	5.5	45861	15725.62	5.5	2.6
7	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Gevri Ryt.	N	0.9	0.9	21.98	8.88	23.93	Nove. 27-07	30.11.10	0.9	0.9	0.9	0.9	5563	4971	0.9	0.9
8	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Khitgaon	N	3.2	3.2	81.9	8.88	89.17	Nove. 27-07	28.02.2011	3.2	3.2	3.2	3.2	20876	17211.673	3.2	3.2

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1219	792.00	731.212	1.7	1.7	464	464.062	1.7	1.70	464	430.312	1.6	1.6	1479	521.625	1.7	1.7	6180	5737.5	1.6	1.6	75	0	0.1	0.1	6	5	51	31	29.68
2	MP 1219	1271.00	1153.78	2.65	2.65	574	738.027	2.65	2.65	574	566.718	2.15	2.15	1933	1448.947	2.65	2.65	7648	7425	2.15	2.15	503	344.62	0.5	0.5	7	7	69	66	65.96
3	MP 1219	4817.00	4848.325	10.50	10.5	2662	2892.37	10.50	10.5	2778	2813.608	10.158	10.158	7147	6022.334	10.50	10.50	37041	36753.562	10.158	10.158	420	512.765	0.342	0.342	23	23	84	263	258.06
4	MP 1219	937.00	1050.44	2.4	2.4	319	659.114	2.4	2.4	319	356.2	1.34	1.34	1546	1567.79	2.4	2.4	4249	4749.375	1.34	1.34	675	788.406	1.06	1.06	5	5	75	71	67.23
5	MP 1219	329.00	312	0.8	0.8	211	188	0.8	0.8	211		0.7	0.7	494		0.8	0.8	2318	2091.93	0.7	0.7	60	73.5	0.10	0.10	3	3	80	24	20.93
6	MP 1219	2562.00	1215.395	5.5	2.6	1529	691.944	5.5	2.5	1020	0	4.71	0	4077		5.5	0	13594	0	4.71	0	1350	597.63	0.79	0.79	5	4	36	70	68.91
7	MP 1219	421.00	405.2	0.9	0.9	201	244.687	0.9	0.9	201	190.715	0.69	0.69	578	254.421	0.9	0.9	2678	2542.875	0.69	0.69	150	15.75	0.21	0.21	1	1	93	24	22.36
8	MP 1219	1513.00	1460.188	3.2	3.2	861	963.82	3.2	3.2	861	796.568	2.8	2.8	2209	829.78	3.2	3.2	11475	10621	2.8	2.8	150	301.926	0.4	0.4	8	8	92	82	81.85

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
9	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Jalegaon	N	1	1	26.34	8.88	28.68	Nove. 27-07	31.12.10	1	1	1	1	5282	4977.35	1	1
10	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Diwarimal	N	5.4	5.55	139.6	8.88	152.00	Nove. 27-07	31.03.11	5.4	5.55	5.55	5.55	26819	23017.97	5.55	5.55
11	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Sakka Amarpur Rd to parcel Mal	N	0.9	0.9	23.65	8.88	25.75	Nove. 27-07	30.06.09	0.9	0.9	0.9	0.9	3205	2541.48	0.9	0.9
12	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Dhanwasi Padariya Rd to Patharia Ryt.	N	2.8	2.8	92.69	8.88	100.92	Nove. 27-07	31.03.10	2.8	2.8	2.8	2.8	20181	14765.366	2.8	2.8
13	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur Bhanpur Rd to Dundisarai	N	1.2	1.2	45.39	8.88	49.42	Nove. 27-07	30.06.09	1.2	1.2	1.2	1.2	8199	4152	1.2	1.2
14	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khuddurpani Junction to Dundi Sarai Junct.	N	7.1	7.25	192.94	8.88	210.07	Nove. 27-07	31.12.10	7.1	7.25	7.25	7.25	36099	35874.71	7.25	7.25
Total											45.85	46.35	1332.17		1450.467	0		45.85	46.35	46.35	46.35	287311	208783.213	46.35	43.45

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Dir	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)				
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
9	MP 1219	475.00	456.998	1	1	287	287.11	1	1	287	287.423	1	1	709	580.471	1	1.00	3825	3832.345	1	1	0	0	0	0	5	5	75	22	21.61				
10	MP 1219	2509.00	2558.119	5.55	5.55	1090	1518.75	5.55	5.55	1090	1271.25	4.65	4.65	3348	2149.615	5.55	5.55	14535	16950	4.65	4.65	1200	678.225	0.9	0.9	17	17	78	120	118.95				
11	MP 1219	424.00	419.17	0.90	0.90	230	253.125	0.9	0.9	230	225	0.8	0.80	608	579.495	0.9	0.9	3060	3000	0.8	0.8	75	67.5	0.1	0.1	3	3	75	21	19.31				
12	MP 1219	1320.00	1275.223	2.8	2.8	717	775.393	2.8	2.8	717	719.156	2.55	2.55	1773	1720.227	2.8	2.8	9563	9588.75	2.55	2.55	225	120.222	0.25	0.25	15	15	72	74	72.65				
13	MP 1219	559.00	512.311	1.2	1.2	281	319.742	1.2	1.2	281	183.515	0.7	0.7	861	380.414	1.2	1.2	3750	2446.875	0.7	0.7	150	337.5	0.5	0.5	2	2	67	34	33.14				
14	MP 1219	2513.00	4354.971	7.25	7.25	1913	2024.398	7.25	7.25	1913	1923.328	6.928	6.928	4894	4485.889	7.25	7.25	25500	25664.375	6.928	6.928	225	249.00	0.322	0.322	29	0	71	150	148.97				
		20442	20753.33	46.35	43.45	11339	12020.54	46.35	43.35	10946	9763.793	40.776	36.066	31656	20541.008	46.35	40.85	145416	131403.59	40.776	36.066	5258	4087.04	5.574	5.574	129	98		1052	1029.61				

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Pindrukhi mal	N	1.85	2.05	52.34	9.99	57.57	Nove. 16-07	30.11.10	1.94	2.05	2.05	2.05	11465.52	6511.56	2.05	2.05
2	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	D.A.Rd. to (Jaisinghnagar) Suniamar	N	1.3	1.153	30.17	9.99	33.18	Nove. 16-07	28.02.10	1.3	1.153	1.153	1.153	6896.46	5353.46	1.153	1.153
3	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Gadasarai Bajag Rd. to Barsodmal	N	4.21	2.74	89.56	9.99	98.51	Nove. 16-07	31.03.11	4.21	2.74	2.74	2.74	28279.57	15052.24	2.74	2.74
4	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Sarwahi	N	1.37	1.384	30.83	9.99	33.91	Nove. 16-07	28.02.2011	1.37	1.384	1.384	1.384	7577.38	5495.54	1.384	1.384
5	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	D.A. Rd. to Ratanmal	N	2.5	0	0	0	0.00	Nove. 16-07	Dropped	0	0	0	0	0	0	0	0
6	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Ufri	N	2.43	2.372	64.72	9.99	71.19	Nove. 16-07	31.05.10	2.43	2.372	2.372	2.372	13360.56	11088.11	2.372	2.372
7	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Jihari	N	0.9	0.96	20.6	9.99	22.66	Nove. 16-07	28.02.10	0.9	0.96	0.96	0.96	4100.45	3971.21	0.96	0.96
8	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Girvarpurmal	N	2	1.471	47.19	9.99	51.90	Nove. 16-07	31.12.10	2	1.471	1.471	1.471	11207.5	5110.47	1.471	1.471
9	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bajag Chanda Rd. to Sitalpani	N	5.4	4.686	116.89	9.99	128.57	Nove. 16-07	31.03.11	5.4	5.4	4.686	4.686	25934	23734.77	4.686	4.686
									Total		21.96	16.816	452.3		497.49	0	0	19.55	17.53	16.816	16.816	108821.44	76317.36	16.816	16.816

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1220	861.64	815.067	2.05	2.05	535.92	520.312	2.05	2.05	535.92	520.313	2.05	2.05	1286.3	1127.49	2.05	2.05	7145.63	6937.5	2.05	2.05	0	0	0	0	3	3	72	44	41.54
2	MP 1220	605.48	515.611	1.153	1.153	362.1	328.445	1.153	1.153	362.1	298.125	1.073	1.073	910.63	609.66	1.153	1.153	4828.13	3975	1.073	1.073	37.5	60	0.08	0.08	4	4	72	27	24.03
3	MP 1220	1960.8	1262.182	2.74	2.74	1161.64	763.476	2.74	2.74	1161.64	663.229	2.41	2.41	2954.15	768.981	2.74	2.74	15488.63	8843.062	2.41	2.41	150	245.762	0.33	0.33	6	6	60	61	59.49
4	MP 1220	638.08	638.069	1.384	1.384	396.88	385.312	1.384	1.384	396.88	343.125	1.23	1.23	2089.66	253.32	1.384	1.384	5291.62	4575	1.23	1.23	0	112.5	0.154	0.154	3	3	108	38	36.78
5	MP 1220	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00
6	MP 1220	1131.76	1054.726	2.372	2.372	660.5	634.486	2.372	2.372	660.5	607.5	2.21	2.21	1585.28	712.62	2.372	2.372	8806.5	8100	2.21	2.21	112.5	122.651	0.162	0.162	7	7	92	67	65.30
7	MP 1220	420.53	321.36	0.96	0.96	200.81	315	0.96	0.96	200.81	177.687	0.64	0.64	578.04	316.875	0.96	0.96	3487.5	2362.5	0.64	0.64	150	225	0.32	0.32	2	2	109	27	24.59
8	MP 1220	1294.53	687.447	1.471	1.471	579.32	437.91	1.471	1.471	478.13	334.968	1.196	1.196	956.25	414.711	1.471	1.471	4466.25	4466.25	1.196	1.196	225	205.463	0.275	0.275	1	1	63	34	32.91
9	MP 1220	2581.88	1957.786	4.686	4.686	1564.31	1147.931	4.686	4.686	1448.43	0	4.286	4.286	3799.5	545.7	4.686	4.686	19312.5	0	4.286	4.286	309	265.952	0.4	0.4	12	12	64	85	82.08
		9494.7	7252.248	16.816	16.816	5461.48	4532.872	16.816	16.816	5244.41	2944.947	15.095	15.095	14159.81	4749.357	16.816	16.816	68826.76	39259.312	15.095	15.095	984	1237.33	1.721	1.721	38	38		383	366.72

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/ U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dandvidaypur sarastal rd to Narayandeh Ryt	N	2.73	2.73	61.18	6.96	65.44	Dec. 06-07	30.06.09	2.73	2.73	2.73	2.73	8559.57	13319.587	2.73	2.73
2	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Tikri-Pipri Junction	N	17.35	17.35	373.89	6.96	399.91	Dec. 06-07	31.03.11	17.35	17.35	17.35	17.35	62158.25	57520.48	17.35	17.35
3	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Ghanamar (via Rusa)	N	11.85	11.85	310.98	6.96	332.62	Dec. 06-07	31.01.09	11.85	11.85	11.85	11.85	62863.01	61837.76	11.85	11.85
4	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa to Ludra (Via Mohgaon)	N	9.03	9.03	238.07	6.96	254.64	Dec. 06-07	31.12.10	9.03	9.03	9.03	9.03	47280.8	46303.601	9.03	9.03
5	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal rd (Neosa) to Basaniya	N	7.9	7.85	225.74	6.96	241.45	Dec. 06-07	28.02.2011	7.9	7.85	7.85	7.85	43020	31772.661	7.85	7.85
6	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal (Mudki Neosa) rd to Migdi	N	2.9	2.7	67.6	6.96	72.30	Dec. 06-07	30.06.09	2.9	2.7	2.7	2.7	16299.25	14586.745	2.7	2.7
7	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Neosa) rd to Goyara	N	2.2	2.2	68.27	6.96	73.02	Dec. 06-07	31.01.11	2.2	2.2	2.2	2.2	11516.47	7832.833	2.2	2.2
8	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa Basaniya Rd to Madhopur	N	3.75	3.52	103.04	6.96	110.21	Dec. 06-07		3.75	3.52	3.52	3.52	14211	9450.153	3.52	3.52

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
1	MP 1221	1199.53	1171.361	2.73	2.73	724.36	707.343	2.73	2.73	724.36	707.343	2.51	2.51	1790.75	1098.44	2.73	2.73	9658.1	9431.25	2.51	2.51	150	167.25	0.22	0.22	6	6	89	60	58.20				
2	MP 1221	10455.83	8789.31	17.35	17.35	5026.06	4789.301	17.35	17.35	4678.45	4361.182	16.95	16.95	11229.03	8081.395	17.35	17.35	62379.4	58149.112	16.95	16.95	900	182.207	0.398	0.398	28	17	72	292	287.34				
3	MP 1221	5392.78	6910.31	11.85	11.85	3432.8	3264.401	11.85	11.85	2920.78	3028.475	11.18	11.18	8216.89	6902.46	11.85	11.85	38943.75	39112.5	11.18	11.18	966	505.23	0.673	0.673	38	7	73	244	243.38				
4	MP 1221	4084.36	4007.725	9.03	9.03	2614.40	2467.691	9.03	9.03	2150.15	2221.874	8.69	8.69	6253.96	4191.245	9.03	9.03	28608.75	29625	8.69	8.69	828	253.087	0.335	0.335	37	36	72	185	183.86				
5	MP 1221	7229.47	3297.487	7.85	7.85	4021.87	2048.283	7.85	7.85	2010.93	1968.131	7.55	7.55	5481.39	4394.999	7.85	7.85	2681.25	26091.75	7.55	7.55	526.5	228.75	0.3	0.3	25	21	66	161	159.62				
6	MP 1221	1391.18	1247.367	2.7	2.7	840.08	741.482	2.7	2.7	632.81	365.625	1.4	1.4	2006.42	805.35	2.7	2.7	8437	4875	1.4	1.4	270	977.61	1.3	1.3	3	7	104	76	74.90				
7	MP 1221	1055.38	954.787	2.2	2.2	637.3	598.781	2.2	2.2	562.3	604.405	2.2	2.2	1526.6	1163.297	2.2	2.2	7500	7946.25	2.2	2.2	121	0	0	0	7	2	70	52	51.13				
8	MP 1221	1465.8	1546.29	3.52	3.52	869	562.5	3.52	2.00	405.56	0	3.52	0	2353.65	0	3.52	0	5407		3.52	0	1200	0	0	0	8	1	20	23	22.42				

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Up to Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/ U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
9	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Vio Neosa) rd to Basideori	N	0.9	0.9	21.98	6.96	23.51	Dec. 06-07	30.06.09	0.9	0.9	0.9	0.9	4815.05	3691.932	0.9	0.9
10	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Sahpur to Mighrodimal	N	4.4	4.4	108.66	6.96	116.22	Dec. 06-07	31.07.09	4.4	4.4	4.4	4.4	29536.72	23302.43	4.4	4.4
11	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikrampur Dhuniya Rd. Junction rd to Sahajpuri	N	7.8	6.33	211.87	6.96	226.62	Dec. 06-07	31.03.10	7.8	6.33	6.33	6.33	43072.68	26532.35	6.33	6.33
12	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Narayandeesh Ryt to Kuimal	N	5.6	5.6	155.47	6.96	166.29	Dec. 06-07	28.02.2011	5.6	5.6	5.6	5.6	30232.74	20711.286	5.6	5.6
13	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Umariya Rd to Chibli mal	N	3.7	1.7	92.58	6.96	99.02	Dec. 06-07	31.03.09	3.7	1.7	1.7	1.7	15677.38	5954.08	1.7	1.7
14	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Jamgaon Bathonda Rd to Amni Pipariya	N	1.5	1.3	34.77	6.96	37.19	Dec. 06-07	31.03.09	1.5	1.3	1.3	1.3	7534.5	7169.871	1.3	1.3
15	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Duhaniya Rd to Budhan Ryt.	N	9.75	9.75	229.81	6.96	245.80	Dec. 06-07	31.03.11	9.75	9	9.75	9.75	53687.84	40571.16	9.75	9.75
16	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya Kala Rd to Barchhamal	N	3.5	3.6	94.07	6.96	100.62	Dec. 06-07	31.01.09	3.5	3.6	3.6	3.6	15734.25	11295.71	3.6	3.6

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
9	MP 1221	431.74	419.17	0.9	0.9	253	253.117	0.9	0.9	260.72	253.12	0.9	0.9	625.77	360	0.9	0.9	3476	3375	0.9	0.9	0	0	0	0	2	2	68	17	16.02				
10	MP 1221	2049.3	1950.561	4.4	4.4	1223.44	1211.268	4.4	4.4	1223.43	1063.968	4.1	4.1	3066.05	3207.38	4.4	4.4	16312.5	14175	4.1	4.1	37	224.328	0.3	0.3	14	14	91	107	106.04				
11	MP 1221	3632.85	2904.39	6.33	6.33	2393.92	1774.484	6.33	6.33	2129.203	1502.15	5.500	5.5	5483.95	1618.36	6.33	6.33	28389.325	18322.5	5.500	5.5	337.5	624.80	0.83	0.83	26	26	61	138	137.31				
12	MP 1221	3472.42	2049.3	5.6	5.6	1406.25	1155.375	5.6	5.6	1406.25	1162.575	5.23	5.23	3790.83	2109.137	5.6	5.6	18750	15501	5.23	5.23	450.2	223.80	0.37	0.37	20	13	60	101	99.97				
13	MP 1221	1723.26	847.1	1.7	1.7	1381.64	475.3	1.7	1.7	921.094	261.56	0.93	0.93	2629.85	523.59	1.7	1.7	12281.25	3412.5	0.93	0.93	318.75	581.25	0.77	0.77	5	5	50	51	49.70				
14	MP 1221	709.8	544.9	1.3	1.3	200.81	365.625	1.3	1.3	401.63	329.055	1.17	1.17	1033.69	856.85	1.3	1.3	5355	4125	1.17	1.17	75	97.5	0.13	0.13	2	2	72	28	26.66				
15	MP 1221	1514.26	4097.471	9.75	9.75	2789.39	2518.024	9.75	9.75	2510.14	2062.181	8.82	8.82	6685.53	3099.083	9.75	9.75	33468.75	24691.875	8.82	8.82	750	697.984	0.93	0.93	13	1	81	202	199.33				
16	MP 1221	1648.66	1577.48	3.6	3.6	889.32	952.59	3.6	3.6	889.31	657.56	2.59	2.59	2361.74	1547.13	3.6	3.6	11857.5	8767.5	2.59	2.59	300	762.75	1.01	1.01	8	8	79	82	79.95				

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
17	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon Junction to BrachhaMal Junction	N	3.90	4.10	95.52	6.96	102.17	Dec. 06-07	31.01.11	3.9	4.1	4.1	4.1	14103.4	11817.56	4.10	4.10
18	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Khairda Kalgitola Rd to Junwani	N	1	1	22.27	6.96	23.82	Dec. 06-07	31.01.11	1	1	1	1	6835.69	5215	1	1
19	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Batondha Rd. to Dudhi Majholi	N	1.2	0.7	27.35	6.96	29.25	Dec. 06-07	31.03.11	1.2	0.7	0.7	0.7	6173.62	3029.742	0.7	0.7
20	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Umariya Rd to Ganwahi	N	1.3	1.65	34.06	6.96	36.43	Dec. 06-07	31.03.09	1.3	1.65	1.65	1.65	4393.7	8800	1.65	1.65
21	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Jabalpur Rd to Aurai Mal	N	3.3	3.04	71.21	6.96	76.17	Dec. 06-07	31.12.08	3.3	3.04	3.04	3.04	22970.85	18866.857	3.04	3.04
22	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon to Choura Mal	N	3.7	3.94	114.38	6.96	122.34	Dec. 06-07	31.03.10	3.7	3.94	3.94	3.94	20077	21071.724	3.94	3.94
23	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Jablpur Dindori Rd. to Damimohgaon	N	5	5	121.46	6.96	129.91	Dec. 06-07	28.02.09	5	5	5	5	24679.9	28513.776	5	5
24	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikrampur Dhuniya Rd. to Sarangpur (Padaria)	N	6.3	3.35	190.42	6.96	203.67	Dec. 06-07	31.03.10	6.3	3.35	3.35	3.35	34034.84	14519.98	3.35	3.35

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)									
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
17	MP 1221	1838.68	1710.698	4.10	4.10	1004.06	1042.65	4.10	4.10	1004.06	1042.649	4.1	4.1	2645.42	2291.057	4.1	4.1	13387.5	13902	4.1	4.1	30	0	0	0	7	5	66	67	66.93				
18	MP 1221	465.76	465.747	1	1	267.18	281.25	1	1	267.188	281.25	1	1	702.035	0	1	1	3562.5	3750.00	1	1	37.5	0	0	0	1	1	78	20	18.64				
19	MP 1221	558.9	246.847	0.7	0.7	337.5	149.062	0.7	0.7	337.5	0	0.7	0.7	834.39	0	0.7	0.7	4500		0.7	0.7	0	0	0	0	4	0	28	9	8.23				
20	MP 1221	614.07	665.475	1.65	1.65	344.26	408.74	1.65	1.65	344.25	362.812	1.45	1.45	891.55	898.88	1.65	1.65	4590	4837.5	1.45	1.45	75	150	0.2	0.2	5	5	102	38	37.26				
21	MP 1221	1536.98	1257.525	3.04	3.04	871.88	764.722	3.04	3.04	871.87	753.749	2.71	2.71	2321.43	1611.83	3.04	3.04	11625	9112.5	2.71	2.71	150	252.74	0.33	0.33	3	3	82	63	62.30				
22	MP 1221	1754.23	1765.59	3.94	3.94	516.38	942.18	3.94	3.94	1032.75	1009.688	3.87	3.87	2553.14	1450.5	3.94	3.94	1377	13442.5	3.87	3.87	75	56.73	0.07	0.07	11	11	95	117	116.10				
23	MP 1221	2328.74	2345.045	5	5	1448.42	1427.34	5	5	1209.37	1231.025	4.260	4.26	3570.89	2861.78	5	5	16608	16132.5	4.260	4.26	525	557.16	0.74	0.74	8	12	92	120	118.94				
24	MP 1221	2934.22	1507.446	3.35	3.35	1743.76	920.229	3.35	3.35	1743.75	801.56	2.89	2.89	4393.86	1724.11	3.35	3.35	23250	10312.5	2.89	2.89	75	350.76	0.46	0.46	22	22	40	83	82.34				

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
25	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Samnapur Rd Khirsari	N	1.1	0.82	23.88	6.96	25.54	Dec. 06-07	30.11.10	1.1	0.82	0.82	0.82	5262.5	4158.762	0.82	0.82
26	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Vikarem PUr Duhaniya Rd to Chichringpur Ryt.	N	3.9	3.9	107.25	6.96	114.71	Dec. 06-07	31.01.09	3.9	3.9	3.9	3.9	14044.8	16686.572	3.9	3.9
27	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Amni PIPariya Ryt. to Bhardwara Ryt.	N	2.8	2.25	74.98	6.96	80.20	Dec. 06-07	31.03.10	2.8	2.25	2.25	2.25	10970.6	9711.79	2.25	2.25
28	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya kala Rd to Bargi Mal	N	1.7	1.7	49.2	6.96	52.62	Dec. 06-07	28.02.09	1.7	1.7	1.7	1.7	8787.6	10931.374	1.7	1.7
29	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Mudki Road to Vicharpur	N	4.1	4.1	87.38	6.96	93.46	Dec. 06-07	28.02.2011	4.1	4.1	4.1	4.1	16323	17767.156	4.1	4.1
30	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur Mudiya Kala Rd to Mudiya Khurd	N	3.1	3.2	97.79	6.96	104.60	Dec. 06-07	31.01.10	3.1	3.2	3.2	3.2	16572	17578.42	3.2	3.2
31	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Barchhamal Junction to Mudiya Khurd Junction	N	1.8	1.88	52.91	6.96	56.59	Dec. 06-07	15.12.09	1.8	1.88	1.880	1.88	9209.9	10756	1.88	1.88
32	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpur to Gorakhpur Ryt.	N	1.9	1.85	50.52	6.96	54.04	Dec. 06-07	28.02.09	1.9	1.85	1.85	1.85	6572.09	11306.93	1.85	1.85

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
25	MP 1221	391.93	364.612	0.82	0.82	236.68	228.955	0.82	0.82	236.67	216.492	0.82	0.82	585.09	409.695	0.82	0.82	3155.6	2886.562	0.82	0.82	0	0	0	0	1	1	102	27	25.94				
26	MP 1221	1709.68	1653.41	3.9	3.9	1032.76	1026.765	3.9	3.9	132.76	950.625	3.56	3.56	2553.14	1933.2	3.9	3.9	13770	12862.5	3.56	3.56	225	259.231	0.34	0.34	12	12	66	76	75.44				
27	MP 1221	1140.16	1001.357	2.25	2.25	688.5	618.749	2.25	2.25	688.50	583.59	2.12	2.12	1702.09	1349.46	2.25	2.25	9180	7537.5	2.12	2.12	225	100.363	0.13	0.13	9	4	57	47	45.99				
28	MP 1221	807.61	786.186	1.7	1.7	487.68	474.75	1.7	1.7	487.65	415.575	1.48	1.48	1205.05	1096.665	1.7	1.7	6502.5	5541	1.48	1.48	0	168.957	0.22	0.22	11	11	92	49	48.19				
29	MP 1221	1852.76	1813.199	4.1	4.1	1118.82	1132.023	4.1	4.1	1118.81	934.593	3.45	3.45	2765.9	724.2	4.1	4.1	14970.5	12855	3.45	3.45	150	487.56	0.65	0.65	7	5	97	92	91.00				
30	MP 1221	1377.69	1490.40	3.2	3.2	831.94	899.997	3.2	3.2	831.94	739.687	2.86	2.86	2056.7	1358.33	3.2	3.2	11092.5	10050	2.86	2.86	0	255.75	0.34	0.34	14	14	77	81	80.95				
31	MP 1221	848.09	852.32	1.88	1.88	459	536.277	1.88	1.88	459	497.8	1.770	1.770	1216.33	1090.32	1.88	1.88	6120	6637.5	1.770	1.77	150	89.079	0.11	0.11	8	8	84	48	47.49				
32	MP 1221	895.59	794.104	1.85	1.85	487.68	520.31	1.85	1.85	487.69	457.31	1.63	1.63	1287.25	1150.23	1.85	1.85	6502.5	6097.5	1.63	1.63	150	168	0.22	0.22	9	9	82	45	44.04				

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)								
																		Preparatory				Earth work				
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25		
33	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India) Pvt. Ltd.	MP 1221	Dindori Samnapur Rd to Lakho	N	1.25	1.2	29.51	6.96	31.56	Dec. 06-07	31.12.08	1.25	1.2	1.2	1.2	7186.8	7136.103	1.2	1.2	
34	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India) Pvt. Ltd.	MP 1221	Lakhanpur to Selhari	N	3.2	2.92	98.84	6.96	105.72	Dec. 06-07	31.01.10	3.2	2.92	2.92	2.92	18813	17965.28	2.92	2.92	
35	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India) Pvt. Ltd.	MP 1221	Dindori Jabalpur Rd to Selhari Junction	N	5.5	5.85	181.34	6.96	193.96	Dec. 06-07	31.03.09	5.5	5.85	5.85	5.85	37616.68	35227.173	5.85	5.85	
36	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India) Pvt. Ltd.	MP 1221	Shahpur to Barbaspur Ryt.	N	1.9	0.79	53.28	6.96	56.99	Dec. 06-07	31.12.08	1.9	0.79	0.79	0.79	11400	2837.39	0.79	0.79	
Total											152.81	144.050	3981.53		4258.644				152.81	143.3	144.050	144.05	762227.48	655750.228	144.050	144.05

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
33	MP 1221	498.81	464.77	1.2	1.2	301.22	331.29	1.2	1.200	301.22	319.218	1.2	1.2	744.67	612.9	1.2	1.2	4016.3	4256.25	1.2	1.2	0	0	0	0	5	5	87	28	27.42				
34	MP 1221	1516.7	1252.86	2.92	2.92	889.32	825.622	2.92	2.92	889.31	795.93	2.92	2.92	2239.08	1704.35	2.92	2.92	11857	10425	2.92	2.92	75	0	0	0	9	9	73	78	77.21				
35	MP 1221	3378.25	2673.4	5.85	5.85	1391.34	1639.685	5.85	5.85	1391.34	1415.217	5.14	5.14	3704.85	3367.16	5.85	5.85	18551	18682.5	5.14	5.14	487.5	538.5	0.71	0.71	16	16	73	142	141.05				
36	MP 1221	990.8	446.29	0.79	0.79	545.06	214.819	0.79	0.79	487.637	0	0	0	1287.25	448.8	0.79	0.79	6375		0	0	150	585.04	0.79	0.79	8	8	52	31	29.37				
		74896.27	65872.29	144.050	144.05	43707.1	38270.98	144.050	142.53	37461.88	33357.97	131.170	127.65	103796.2	66042.181	144.05	140.53		436922.05	131.170	127.65	9809.95	9546.42	12.876	12.876	412	329		3080	3040.66				

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road to Baveli	N	4.45	0	0	0	0.00	Nove. 15-07	0	0	0	0	0	0	0	0	0
2	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa Gopalpur Rd. (Jadasurang) Baremda	N	3.65	3.65	100.47	6.93	107.43	Nove. 15-07	31.03.09	3.65	3.65	3.65	3.65	20530	23326	3.65	3.65
3	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa to Jadasurang(Baremda Jun.)	N	10.5	10.6	234.65	6.93	250.91	Nove. 15-07	31.01.11	10.5	10.6	10.6	10.6	51752.58	51025.35	10.6	10.6
4	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road.Rehengi	N	2.4	2.4	59.97	6.93	64.13	Nove. 15-07	30.06.10	2.4	2.4	2.4	2.4	14904	12312	2.4	2.4
5	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D A Road to Patan	N	2.17	2.208	48.19	6.93	51.53	Nove. 15-07	30.06.10	2.17	2.208	2.208	2.208	12567	11116.348	2.208	2.208
6	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D. A. Road.to Karondi	N	2.7	2.725	70.76	6.93	75.66	Nove. 15-07	31.12.10	2.7	2.725	2.725	2.725	14464	12789.597	2.725	2.725
7	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Baveli rd to Jogiwara	N	2.65	2.65	64.42	6.93	68.88	Nove. 15-07	28.02.2011	2.65	2.65	2.65	2.65	9828.54	7336.684	2.65	2.65
8	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Parsel To Mohgaon	N	2.49	2.49	72.19	6.93	77.19	Nove. 15-07	31.12.10	2.49	2.49	2.49	2.49	15023	11480.115	2.49	2.49
									Total		31.01	26.723	650.65		695.74	0	0	26.56	26.723	26.723	26.723	139069.12	129386.094	26.723	26.723

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1222	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2	MP 1222	1699.98	1676.685	3.65	3.65	1026.56	1023.75	3.65	3.65	1026.56	1006.897	3.65	3.65	5567.35	2218.67	3.65	3.65	13687.5	13612.5	3.65	3.65	0	0	0	0	14	14	68	75	73.54
3	MP 1222	6378.76	4161	10.6	10.6	2953.13	2795.62	10.6	10.6	2953.13	2858.616	10.37	10.37	7842.45	6068.396	10.6	10.6	37125	38115	10.37	10.37	450	171.609	0.23	0.23	12	11	84	213	210.35
4	MP 1222	1117.8	959.445	2.4	2.4	637.32	590.62	2.4	2.4	637.32	502.03	2.21	2.21	1695.66	1303.52	2.4	2.4	8497.5	7012.5	2.21	2.21	150	141	0.19	0.188	6	6	78	52	50.14
5	MP 1222	110.68	978.072	2.208	2.208	599.66	593.43	2.208	2.208	599.66	541.2025	1.988	1.988	1522.27	1273.352	2.208	2.208	7995.38	7398.75	1.988	1.988	75	167.25	0.22	0.223	5	5	94	50	48.54
6	MP 1222	1257.52	1159.712	2.725	2.725	717.18	740.25	2.725	2.725	717.18	660.374	2.395	2.395	1897.52	1494.444	2.725	2.725	9562.5	8805	2.395	2.395	112.5	247.5	0.33	0.33	4	4	91	70	69.00
7	MP 1222	1241.33	1103.315	2.65	2.65	616.78	667.324	2.65	2.65	616.78	654.425	2.65	2.65	1728.79	1125.327	2.65	2.65	8223.75	8725.687	2.65	2.65	375	0	0	0	7	2	55	41	38.22
8	MP 1222	1159.72	1103.827	2.49	2.49	631.4	666.562	2.49	2.49	631.4	519.89	1.968	1.968	1726.95	1094.098	2.49	2.49	8418.75	5820	1.968	1.968	183.75	391.13	0.522	0.522	5	5	80	65	61.84
		12965.79	11142.06	26.723	26.723	7182.03	7077.559	26.723	26.723	7182.03	6743.435	25.231	25.231	21980.99	14577.811	26.723	26.723	93510.38	89489.437	25.231	25.231	1346.25	1118.48	1.49	1.493	53	47		566	551.63

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Amarpur	U	11.16	11.16	314.63	-0.36	313.50	May. 02-08		11.16	11.16	11.16	11.16	51725.592	28594.53	11.16	11.16
2	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur (Kikarhar) Road To Sindholi Junction	U	5.52	0	0	0	0.00	May. 02-08	Dropped	0	0	0	0	0	0	0	0
3	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarpur Salwah Road	U	6.09	6.09	166.1	-0.36	165.50	May. 02-08	31.01.11	6.09	6.09	6.09	6.09	28228.281	25665.52	6.09	6.09
4	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Sakka Amarpur road to Nanda mal	U	1.4	1.4	39.03	-0.36	38.89	May. 02-08	31.01.10	1.4	1.4	1.4	1.4	6868.829	6392.98	1.4	1.4
5	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Rampuri	U	1.95	1.95	53.09	-0.36	52.90	May. 02-08	30.11.10	1.95	1.95	1.95	1.95	9520.025	7756.668	1.95	1.95
6	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Jalda mudiya	U	0.9	1.05	25.74	-0.36	25.65	May. 02-08	31.03.10	0.9	1.05	1.05	1.05	4193.52	4292.568	1.05	1.05
7	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Sakka Amarpur road to Kamrasoda	U	0.9	0.9	28.97	-0.36	28.87	May. 02-08	31.03.10	0.9	0.9	0.9	0.9	3150.815	3038.392	0.9	0.9
8	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Padariya	U	6.15	6.15	174.1	-0.36	173.47	May. 02-08		6.15	6.15	6.15	6.15	29056.414	21851.34	6.15	6.15
9	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Vikrampur to Mermal	U	3.3	3.3	84.67	-0.36	84.37	May. 02-08	28.02.2011	3.3	3.3	3.3	3.3	15452.975	13592.785	3.3	3.3
10	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Newsa Ludra Road (Mohgaon Junction) To Padariyakala	U	5.875	5.45	181.01	-0.36	180.36	May. 02-08		5.875	5.45	5.45	5.45	29126.291	18094.998	5.45	5.45
11	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Ajwar road to udari mal	U	7.5	8.00	221.19	-0.36	220.39	May. 02-08		7.5	8	8	8	41774.749	34816.10	8	8
12	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Shahpur Road to Bijora	U	4.92	0	0	0	0.00	May. 02-08	Dropped	0	0	0	0	0	0	0	0
13	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarkantak Jabalpur Road To Dand Bichhiya	U	2.35	2.01	67.22	-0.36	66.98	May. 02-08	31.10.10	2.01	2.01	2.01	2.01	11055.479	6006.833	2.01	2.01
14	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Jabalpur Road to Nunghan	U	1.175	1.56	34.82	-0.36	34.69	May. 02-08	31.03.11	1.175	1.56	1.56	1.56	5185.874	2872.53	1.56	1.56

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Dir	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)				
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1230	6471.85	4842.847	11.16	10.4	3235.251	2840.346	11.16	10.09	2992.472	2594.529	10.59	9.25	7875.665	4910.92	11.16	9.25	39899.625	33500.00	10.59	8.95	622.5	291.15	0.57	0.39	26	18	75	236	233.90
2	MP 1230	0.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
3	MP 1230	2947.07	2752.564	6.09	6.09	1764.759	1660.781	6.09	6.09	1706.259	1632.66	5.96	5.96	4262.357	3250.13	6.09	6.09	22750.125	21769	5.96	5.96	150	79.5	0.13	0.13	14	14	80	135	133.18
4	MP 1230	697.17	652.05	1.4	1.4	406.125	393.743	1.4	1.4	347.625	337.5	1.15	1.15	1001.4	1217.91	1.4	1.4	5407.5	4500	1.15	1.15	150	190.16	0.25	0.25	2	2	87	36	33.73
5	MP 1230	1326.02	877.006	1.95	1.95	565.453	529.592	1.95	1.95	506.953	464.905	1.75	1.75	1383.815	963.39	1.95	1.95	6759.375	6112.5	1.75	1.75	150	158.73	0.2	0.2	5	5	86	47	45.54
6	MP 1230	444.53	489.038	1.05	1.05	261.005	281.258	1.05	1.05	231.75	255.94	1.05	1.05	639.76	321	1.05	1.05	3090	3412.5	1.05	1.05	75	0	0	0	2	2	73	21	18.62
7	MP 1230	470.08	442.455	0.9	0.9	261.563	255.937	0.9	0.9	173.813	168.75	0.6	0.6	667.74	288.9	0.9	0.9	2317.5	2250	0.6	0.6	225	202.5	0.30	0.30	2	2	84	26	24.35
8	MP 1230	3030.79	2404.737	6.15	5.16	1783.35	1373.829	6.15	4.88	1599.075	1035.00	5.55	3.68	4364.232	1040.925	6.15	3.68	21321	13800	5.55	3.68	472.5	359.795	0.60	0.48	14	6	62	111	108.11
9	MP 1230	1621.42	1397.25	3.3	3.3	956.813	975.936	3.3	3.3	869.063	680.625	3	3	2336.46	764.955	3.3	3.3	11587.5	10950	3	3	225	97.5	0.30	0.30	4	3	76	66	63.86
10	MP 1230	2885.45	1998.065	5.45	5.45	1703.391	1223.42	5.45	4.35	1549.828	1172.813	5.05	3.8	4158.335	833.362	5.45	2.35	20664.375	13387.5	5.05	3.57	393.75	0	0.4	0	14	4	49	90	87.95
11	MP 1230	3670.92	3388.34	8	7.5	2168.441	1981.966	8	8	2027.813	1572.184	6.4	5.6	5284.7	3400.081	8	5.6	27038	20962.5	6.4	5.6	375	903.47	1.60	1.20	10	6	73	162	160.13
12	MP 1230	0.00	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
13	MP 1230	1175.26	914.266	2.01	2.01	681.821	547.028	2.01	2.01	572.133	551.255	2.01	2.01	1686.418	922.444	2.01	2.01	7628.438	8268.75	2.01	2.01	0	0	0	0	2	2	52	36	35.11
14	MP 1230	598.81	716.70	1.56	1.56	341.157	433.576	1.56	1.56	260.719	272.813	1.285	1.285	855.45	628.79	1.56	1.56	3476.25	3637.5	1.285	1.285	206.25	127.5	0.275	0.275	5		92	33	31.85

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
15	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Mudiyakhurd Junction to Mudia Kala	U	3.54	4.36	91.61	-0.36	91.28	May. 02-08	31.05.10	3.54	4.36	4.360	4.36	18304.171	23792.054	4.360	4.36
16	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur Road to Chatua Road	U	2.325	2.3	64.4	-0.36	64.17	May. 02-08	31.10.10	2.325	2.3	2.3	2.30	9811.288	5519.47	2.3	2.3
17	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla Road to Raipura (M)	U	1.375	1.50	39.13	-0.36	38.99	May. 02-08		1.375	1.5	1.50	1.5	5733.033	5332.081	1.50	1.5
									Total		66.43	57.18	1585.71		1580.00	0	40512	55.65	57.18	57.18	57.18	269187.336	207618.854	57.18	57.18

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
15	MP 1230	2224.72	2045.58	4.36	4.36	1026.058	1277.363	4.360	4.36	967.556	1221.113	4.36	4.36	2489.342	2878.365	4.360	4.36	12900.75	16125	4.36	4.36	150	0	0	0	11	11	105	97	96.04
16	MP 1230	1156.88	954.305	2.30	2.30	674.438	625.78	2.3	2.3	579.375	555.468	2.00	2.00	1662.04	1170.5	2.30	2.30	7725	7218.75	2.00	2.00	243.75	225	0.3	0.3	1	1	66	44	42.06
17	MP 1230	685.17	670.68	1.5	1.50	398.881	421.875	1.50	1.50	340.383	0	1.33	0	833.018	0	1.50	0	4538.438	0	1.33	0	150	129.75	0.17	0.17	5	4	13	24	21.74
		29406.16	24545.89	57.18	54.930	16228.5	14822.43	57.18	53.740	14724.82	12515.55	52.085	45.495	39500.73	22591.672	57.180	45.80	197103.88	165894	52.085	44.965	3588.75	2765.05	5.095	3.995	117	80		1164	1136.17

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Khargahna Ryt to Kaudiya	U	4.4	4.8	117.39	-0.014	117.37	May. 07-08	31.01.10	4.4	4.8	4.8	4.8	19682.011	21587.36	4.8	4.8
2	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Amarkantak Road to Patharkucha Mal	U	7.40	7.44	219.1	-0.014	219.07	May. 07-08	28.02.10	7.4	7.44	7.44	7.44	37600.05	39390	7.44	7.44
3	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gadasarai Bajag road to Jalda	U	10.44	10.155	293.33	-0.014	293.29	May. 07-08	31.10.10	10.44	10.155	10.155	10.155	40522.02	36983.86	10.155	10.155
4	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Samnapur road to Kevti	U	2.15	2.10	60.24	-0.014	60.23	May. 07-08	30.09.09	2.15	2.1	2.1	2.1	17085.09	9174.18	2.1	2.1
5	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Samnapur to Bondar (Manikpur junction to Bondar junction)	U	7.00	8.02	201.81	-0.014	201.78	May. 07-08	31.03.10	7	8.02	8.02	8.02	46415.7	43310.48	8.02	8.02
6	9	Dindori	Dindori-1	Samnapur	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Samnapur Amarpur Road to Kokomatha	U	0.90	0.95	25.93	-0.014	25.93	May. 07-08	30.09.09	0.9	0.95	0.95	0.95	3620.625	3981.23	0.95	0.95
7	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gorakhpur to Gopalpur	U	25.53	25.51	645.08	-0.014	644.99	May. 07-08		25.53	25.51	25.51	25.51	137520.77	138375.67	25.51	25.51
8	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Dindori Amarkantak road to Dhawadongri	U	2.43	2.526	69.7	-0.014	69.69	May. 07-08	31.03.10	2.43	2.526	2.526	2.526	11484.628	8209.55	2.526	2.526
9	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Jadasurang to Gopalpur	U	13.62	9.375	341.13	-0.014	341.08	May. 07-08	31.03.10	13.62	9.375	9.375	9.375	65828.238	57845.8	9.375	9.375
									Total		73.870	70.876	1973.71		1973.434	0	0	73.87	70.876	70.876	70.876	379759.127	358858.128	70.876	70.876

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete												
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54				
1	MP 1231	2174.67	2156.4	4.8	4.8	1276.031	1302.17	4.8	4.8	1129.781	1195.308	4.416	4.416	3129.27	3048.31	4.8	4.8	15063.75	15963.75	4.416	4.416	375	275.26	0.384	0.384	5	5	87	103	102.10				
2	MP 1231	3633.00	3232.305	7.44	7.44	2145.516	2077.83	7.44	7.44	1955.391	1847.25	6.825	6.825	5236.155	2502.6	7.44	7.44	26071.875	25161.875	6.825	6.825	487.5	579.75	0.615	0.615	14	14	87	194	191.48				
3	MP 1231	7541.63	4718.047	10.155	10.155	3007.969	2965.588	10.155	10.155	2462.344	2359.468	8.215	8.215	7580.913	4718.13	10.155	10.155	32831.25	31481.25	8.215	8.215	1455	1430.29	1.94	1.94	26	26	86	255	252.10				
4	MP 1231	1069.73	1007.770	2.1	2.1	623.672	618.289	2.1	2.1	535.922	477.50	1.58	1.58	1536.865	1070.25	2.1	2.1	7145.625	6303.375	1.58	1.58	225	389.527	0.52	0.52	3	3	96	59	57.83				
5	MP 1231	3331.13	3685.946	8.02	8.02	1882.969	2193.75	8.02	8.02	1882.563	2062.237	7.44	7.44	4937.05	3177	8.02	8.02	25106.25	27475.125	7.44	7.44	375	438.16	0.58	0.58	11	11	101	206	204.23				
6	MP 1231	444.53	349.31	0.95	0.95	261	261.562	0.95	0.95	231.75	214.875	0.827	0.827	639.76	626.06	0.95	0.95	3090	12210	0.827	0.827	112.5	92.91	0.123	0.123	1	1	88	24	22.75				
7	MP 1231	15420.94	11294.42	25.51	25.51	7378.847	7133.24	25.51	25.51	6816.347	6405.468	23.711	23.711	18170.813	12788.898	25.51	25.51	90884.625	83760	23.711	22.350	1500	1345.32	1.799	1.799	38	38	96	622	618.09				
8	MP 1231	1223.23	1141.09	2.526	2.526	705.206	736	2.526	2.526	573.581	561.38	2.072	2.072	1752.534	1822.8	2.526	2.526	7647.75	7672.5	2.072	2.072	337.5	346.25	0.454	0.454	5	5	79	57	54.88				
9	MP 1231	6597.61	4396.68	9.375	9.375	3946.809	2661.75	9.375	9.375	3815.184	2629.69	9.265	9.265	9579.921	5904.38	9.375	9.375	50869.125	35062.5	9.265	9.265	337.5	85.5	0.105	0.105	27	27	78	269	267.38				
		41436.46	31981.96	70.876	70.876	21228	19950.18	70.876	70.876	19402.86	17753.18	64.351	64.351	52563.28	35658.428	70.876	70.876	258710.25	245090.38	64.351	62.990	5205	4982.96	6.520	6.520	130	130		1789	1770.84				

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	1	Dindori	Dindori-1	Dindori	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Amarkantak -Madiyaras	U	4	4	34.47	-0.05	34.45	Oct. 08-01	31.07.03	0		4	4			4
2	1	Dindori	Dindori-1	Dindori	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Sarhari App. Road	U	1.55	1.5	12.56	-0.05	12.55	Oct. 08-01	31-12-2002			1.5	1.5			1.5
3	1	Dindori	Dindori-1	Dindori	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Semariya App. Road	U	4	4	35.59	-0.05	35.57	Oct. 08-01	31-12-2002			4	4			4
4	1	Dindori	Dindori-1	Dindori	Shahpura	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Ghusia App. Road	N	4	4	47.93	-0.05	47.91	Oct. 08-01	30-11-2003			4	4			4
5	1	Dindori	Dindori-1	Mehadwani	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Chabi-Mehadwani Road to Barrai	U	4.6	4.6	33.82	-0.05	33.80	Oct. 08-01	30-11-2003			4.6	4.6			4.6
6	1	Dindori	Dindori-1	Mehadwani	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Mandla Dindori Road to Kalagitola	U	9	9.04	74.11	-0.05	74.07	Oct. 08-01	30-11-2003			9	9			9.04
7	1	Dindori	Dindori-1	Amarpur	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Salaiya - Bahera	U	3.2	3.18	30.35	-0.05	30.33	Oct. 08-01	30-6-2003			3.18	3.18			3.18
8	1	Dindori	Dindori-1	Amarpur	Bajag	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Amarpur -Deori	U	7.2	7.2	67.61	-0.05	67.58	Oct. 08-01	30-03-2003			7.2	7.2			7.2
9	1	Dindori	Dindori-1	Amarpur	Dindori	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Kachnari to Khairda	U	2.67	2.67	23.64	-0.05	23.63	Oct. 08-01	30-7-2003			2.67	2.67			2.67
10	1	Dindori	Dindori-1	Shahpura	Shahpura	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Amarkantak Road to Bilgaon	N	5	5	44.6	-0.05	44.58	Oct. 08-01	30-11-2003			5	5			5
11	1	Dindori	Dindori-1	Shahpura	Shahpura	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Amarkantak Road to Banki	N	2.6	2.6	23.38	-0.05	23.37	Oct. 08-01	30-11-2003			2.6	2.6			2.6
12	1	Dindori	Dindori-1	Shahpura	Shahpura	Harilal Contractor	Haq Consultant Jaipur	MP 1601	Shahpura Marwari Road.	N	4.6	2.00	55.81	-0.05	55.78	Oct. 08-01	30-11-2003			2.00	2.00			2.00
									Total		52.42	49.79	483.87		483.63					49.75	49.75			49.79

1	2	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Amarkantak Road to khannatmal	U	8.90	8.24	106.2	4.388	110.86	March 11-02	30-07-2003			8.24	8.24			8.24
---	---	---------	-----------	-----------	-------	--------------------------------	--------------------------	---------	-------------------------------	---	------	------	-------	-------	--------	-------------	------------	--	--	------	------	--	--	------

Mo

Dir

S. No	PHYSICAL-----PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)						Required Length	Achieved Length (in km)
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	4	MP 1601			4	4			4	4			4	4			4	4			4	4			0	0	2	2	100.00	33.95	33.95
2	1.5	MP 1601			1.5	1.5			1.5	1.5			1.5	1.5			1.5	1.5			1.5	1.5			0	0	0	0	100.00	12.3	12.3
3	4	MP 1601			4	4			4	4			4	4			4	4			4	4			0	0	4	4	100.00	42.07	42.07
4	4	MP 1601			4	4			4	4			4	4			4	4			4	4			0	0	1	1	100.00	59.25	59.25
5	4.6	MP 1601			4.6	4.6			4.6	4.6			4.6	4.6			4.6	4.6			4.6	4.6			0	0	8	8	100.00	55.34	55.34
6	9.04	MP 1601			9.04	9.04			9.04	9.04			9.04	9.04			9.04	9.04			9.04	9.04			0	0	13	13	100.00	113.36	113.36
7	3.18	MP 1601			3.18	3.18			3.18	3.18			3.18	3.18			3.18	3.18			3.18	3.18			0	0	3	3	100.00	30.62	30.62
8	7.2	MP 1601			7.2	7.2			7.2	7.2			7.2	7.2			7.2	7.2			7.2	7.2			0	0	7	8	100.00	79.82	79.82
9	2.67	MP 1601			2.67	2.67			2.67	2.67			2.67	2.67			2.67	2.67			2.67	2.67			0	0	4	4	100.00	30.25	30.25
10	5	MP 1601			5	5			5	5			5	5			5	5			4.75	4.75			0.25	0.25	5	5	100.00	79.08	79.08
11	2.6	MP 1601			2.6	2.6			2.6	2.6			2.6	2.6			2.6	2.6			2.6	2.6			0	0	1	1	100.00	34.93	34.93
12	2.00	MP 1601			2.00	2.00			2.00	2.00			2.00	2.00			2.00	2.00			2.00	2.00			0	0	1	1	100.00	27.13	27.13
	49.79				49.79	49.79			49.79	49.79			49.79	49.79			49.79	49.79			49.54	49.54			0.25	0.25	49	50		598.10	598.10

1	8.24	MP 1203			8.24	8.24			7.8	7.8			7.74	7.74			8.24	8.24			7.74	7.74			0.5	0.5	10	10	100.00	117.87	117.87
---	------	---------	--	--	------	------	--	--	-----	-----	--	--	------	------	--	--	------	------	--	--	------	------	--	--	-----	-----	----	----	--------	--------	--------

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
2	2	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Amarkantakroad to Barnai	U	2.90	2.84	43.9	4.388	45.83	March 11-02	30-07-2003			2.84	2.84			2.84
3	2	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Rampur to Musamundai	N	1.50	1.5	21	4.388	21.92	March 11-02	30-06-2003			1.5	1.5			1.5
4	2	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Ramnagar to Senguda	N	6.85	6.582	91.2	4.388	95.20	March 11-02	30-11-2003			6.582	6.582			6.582
5	2	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	samnapur to Manikpur	U	12.35	12.83	114	4.388	119.00	March 11-02	30-04-2004			12.83	12.83			12.83
6	2	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	samnapur -Manikpur Road to Chandrani	U	1.25	1.26	32.58	4.388	34.01	March 11-02	30-04-2004			1.26	1.26			1.26
7	2	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Kutela to Kiwar	N	8.80	8.706	128.6	4.388	134.24	March 11-02	30-04-2004			8.706	8.706			8.706
8	2	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Gadasarai to Maijhiyakhari	U	3.80	3.8	39	4.388	40.71	March 11-02	30-11-2003			3.8	3.8			3.8
9	2	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Amarkantak road to parashwah Road	U	3.80	3.46	39.5	4.388	41.23	March 11-02	30-11-2003			3.46	3.46			3.46
10	2	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Amarkantak to Lalpur Road	U	5.60	3.84	45	4.388	46.97	March 11-02	31-12-2003			3.84	3.84			3.84
11	2	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Bajag - Sailwara Road to Angai	N	5.20	5	80	4.388	83.51	March 11-02	30-04-2004			5	5			5
12	2	Dindori	Dindori-1	Amarpur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Amarpur - Dindori to Virsingha	N	2.23	2.206	18.35	4.388	19.16	March 11-02	30-04-2004			2.206	2.206			2.206
13	2	Dindori	Dindori-1	Amarpur	Dindori	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	SakkaRayt. Amarpur Road to Sakka Rayt	U	1.24	1.24	34	4.388	35.49	March 11-02	30-06-2004			1.24	1.24			1.24
14	2	Dindori	Dindori-1	Dindori	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Batondha to Pakar Baghera	N	3.60	3.6	55	4.388	57.41	March 11-02	30-04-2004			3.6	3.6			3.6
15	2	Dindori	Dindori-1	Mehadwani	Dindori	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Dhamni to kusera Road	N	3.23	3.21	43.2	4.388	45.10	March 11-02	30-05-2004			3.21	3.21			3.21
16	2	Dindori	Dindori-1	Shahpura	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1203	Shahpura Dindori Road to Indorimal	N	3.00	3.102	48	4.388	50.11	March 11-02	30-06-2004			3.102	3.102			3.102
									Total		74.25	71.416	939.53		980.76					71.42	71.42			71.42
1	3	Dindori	Dindori-1	Dindori	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1204	Ajwar to Sarastal	N	10.80	10.8	221.52	-5.99	208.25	April 07-03	31-01-07			10.8	10.8			10.8
2	3	Dindori	Dindori-1	Shahpura	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1204	Lalpur-Mohrakala to Pailighughari	N	2.60	2.6	55.26	-5.99	51.95	April 07-03	30-04-2005			2.6	2.6			2.6

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																										Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
	GSB						G2				G3				Shoulder				Tarring				Cement Concrete								
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)		
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
2	2.84	MP 1203			2.84	2.84			2.84	2.84			2.84	2.84			2.84	2.84			2.84	2.84			0	0	4	4	100.00	48.41	48.41
3	1.5	MP 1203			1.5	1.5			1.3	1.3			1.3	1.3			1.3	1.3			1.3	1.3			0.2	0.2	0	0	100.00	20	20
4	6.582	MP 1203			6.582	6.582			6.582	6.582			6.582	6.582			6.582	6.582			6.582	6.582			0	0	25	25	100.00	139.24	139.24
5	12.83	MP 1203			12.83	12.83			12.83	12.83			12	12			12.83	12.83			12.28	12.28			0.55	0.55	19	19	100.00	169.65	169.65
6	1.26	MP 1203			1.26	1.26			1.26	1.26			1.26	1.26			1.26	1.26			1.26	1.26			0	0	4	4	100.00	15.82	15.82
7	8.706	MP 1203			8.706	8.706			8.706	8.706			8.606	8.606			8.706	8.706			8.606	8.606			0.1	0.1	22	22	100.00	148.65	148.65
8	3.8	MP 1203			3.8	3.8			3.6	3.6			3.55	3.55			3.8	3.8			3.55	3.55			0.25	0.25	6	6	100.00	46.7	46.7
9	3.46	MP 1203			3.46	3.46			3.46	3.46			3.46	3.46			3.46	3.46			3.46	3.46			0	0	4	4	100.00	45.3	45.3
10	3.84	MP 1203			3.84	3.84			3.84	3.84			3.84	3.84			3.84	3.84			3.84	3.84			0	0	5	5	100.00	41	41
11	5	MP 1203			5.2	5.2			5	5			4.8	4.8			5	5			4.8	4.8			0.2	0.2	11	11	100.00	97.71	97.71
12	2.206	MP 1203			2.206	2.206			2.206	2.206			1.456	1.456			2.206	2.206			1.456	1.456			0.75	0.75	4	4	100.00	41.19	41.19
13	1.24	MP 1203			1.24	1.24			1.24	1.24			0.74	0.74			1.24	1.24			0.74	0.74			0.5	0.5	2	2	100.00	19.61	19.61
14	3.6	MP 1203			3.6	3.6			3.4	3.4			3.4	3.4			3.6	3.6			3.4	3.4			0.2	0.2	7	7	100.00	69.44	69.44
15	3.21	MP 1203			3.21	3.21			3.21	3.21			3.21	3.21			3.21	3.21			3.21	3.21			0	0	10	10	100.00	55.12	55.12
16	3.102	MP 1203			3.102	3.102			3.102	3.102			2.732	2.732			3.102	3.102			2.732	2.732			0.37	0.37	6	6	100.00	47.22	47.22
	71.42				71.62	71.62			70.38	70.38			67.52	67.52			71.22	71.22			67.80	67.80			3.62	3.62	139	139		1122.93	1122.93
1	10.8	MP 1204			10.8	10.8			10.8	10.8			6.5	6.5			10.8	10.8			6.5	6.5			4.3	4.3	22	22	100.00	222.4	222.4
2	2.6	MP 1204			2.6	2.6			2.6	2.6			2.6	2.6			2.6	2.6			2.6	2.6			0	0	8	8	100.00	36.78	36.78

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
3	3	Dindori	Dindori-1	Shahpura	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1204	Sarwahimal Approach Road	N	2.35	2.35	47.55	-5.99	44.70	April 07-03	30-04-2005			2.35	2.35			2.35
4	3	Dindori	Dindori-1	Shahpura	Shahpura	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1204	Shahpura-Raipura Road to Padariya kala	N	3.15	3.15	57.64	-5.99	54.19	April 07-03	30-06-2004			3.15	3.15			3.15
									Total		18.90	18.90	381.97		359.09					18.90	18.90			18.90

1	3	Dindori	Dindori-1	Bajag	Dindori	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Dindori Amarkantak Road to Karopani	N	1.00	1	18.75	-5.99	17.63	April 06-04	30-06-2004			1	1			1
2	3	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Bajag Mohti Road to Bonamal	N	3.80	3.8	83.32	-5.99	78.33	April 06-04	30.6.2006			3.8	3.8			3.8

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																										Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
3	2.35	MP 1204			2.35	2.35			2.35	2.35			2.35	2.35			2.35	2.35			2.35	2.35			0	0	6	6	100.00	32.21	32.21
4	3.15	MP 1204			3.15	3.15			3.1	3.1			3.15	3.15			3.15	3.15			3.15	3.15			0	0	5	5	100.00	46.31	46.31
	18.90				18.90	18.90			18.85	18.85			14.60	14.60			18.90	18.90			14.60	14.60			4.30	4.30	41	41		337.70	337.70

1	1	MP 1205			1	1			1	1			1	1			1	1			1	1			0	0	3	3	100.00	16.81	16.81
2	3.8	MP 1205			3.8	3.8			0	0			0	0			3.4	3.4			0	0			3.8	3.8	8	8	100.00	97.36	97.36

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
3	3	Dindori	Dindori-1	Bajag	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Bajag Mohti Road to Pipariya	N	2.90	2.9	56.99	-5.99	53.58	April 06-04	30-11-05 Graval Road			2.9	2.9			2.9
4	3	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Dindori Amarkantak Road to Rusa Ryt	N	2.00	2	46.57	-5.99	43.78	April 06-04	30-04-2005			2	2			2
5	3	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Gopalpur to Khairdih	N	6.00	6	122.13	-5.99	114.81	April 06-04	30-06-2004			6	6			6
6	3	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	MDR No.1 (Dindori - Samnapur Road) to Develpur	N	2.20	2.2	31.8	-5.99	29.90	April 06-04	30-06-2004			2.2	2.2			2.2
7	3	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Construction Shahdole	Artefact Projects Nagpur	MP 1205	Salheghori to Umariya	N	3.80	3.8	75.09	-5.99	70.59	April 06-04	30-06-2004			3.8	3.8			3.8
									Total		21.70	21.70	434.65		408.61					21.70	21.70			21.70

1	3	Dindori	Dindori-1	Amarpur	Bajag	J.V.S. Construction	Artefact Projects Nagpur	MP 1206	Amarpur-Bhanpur Road to Charpani	N	7.10	9.8	168.03	-9.01	152.89	April 07-03	30-05-2005			9.8	9.8			9.8
2	3	Dindori	Dindori-1	Mehadwani	Dindori	J.V.S. Construction	Artefact Projects Nagpur	MP 1206	Kathotiya to Kajarwada	N	2.07	2.7	63.22	-9.01	57.52	April 07-03	30-03-2004			2.7	2.7			2.7

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
3	2.9	MP 1205			2.9	2.9			0	0			0	0			2.9	2.9			0	0			0	0	4	4	100.00	28.03	28.03
4	2	MP 1205			2	2			2	2			1.88	1.88			2	2			1.88	1.88			0.12	0.12	5	5	100.00	56.24	56.24
5	6	MP 1205			6	6			2	2			2	2			6	6			2	2			0	0	14	14	100.00	84.78	84.78
6	2.2	MP 1205			2.2	2.2			2.2	2.2			2.2	2.2			2.2	2.2			2.2	2.2			0	0	3	3	100.00	38.39	38.39
7	3.8	MP 1205			3.8	3.8			3.8	3.8			3.8	3.8			3.8	3.8			3.8	3.8			0	0	13	13	100.00	62.32	62.32
	21.70				21.70	21.70			11.00	11.00			10.88	10.88			21.30	21.30			10.88	10.88			3.92	3.92	50	50		383.93	383.93

1	9.8	MP 1206			9.8	9.8			8.86	8.86			8.86	8.86			9.8	9.8			7.86	7.86			1.04	1.04	26	26	100.00	179.02	179.02
2	2.7	MP 1206			2.7	2.7			2.7	2.7			1.95	1.95			2.7	2.7			1.95	1.95			0.75	0.75	10	10	100.00	56.15	56.15

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
3	3	Dindori	Dindori-1	Mehadwani	Dindori	J.V.S. Construction	Artefact Projects Nagpur	MP 1206	Kusera to Dhamni	N	0.78	0.78	22.89	-9.01	20.83	April 07-03	30-03-2004			0.78	0.78			0.78
4	3	Dindori	Dindori-1	Mehadwani	Shahpura	J.V.S. Construction	Artefact Projects Nagpur	MP 1206	Mehadwani - Shahpura Road to Sarangpur	N	2.85	2.85	49.06	-9.01	44.64	April 07-03	30-03-2004			2.85	2.85			2.85
									Total		12.80	16.13	303.20		275.88					16.13	16.13			16.13

1	4	Dindori	Dindori-1	Dindori	Shahpura	Rajinder Singh	Artefact Projects Nagpur	MP 1207	Shahpura to Chindgaon	N	7.24	7.24	134.51	-5.01	127.77	June 21-04	31-01-06			7	7			7.24
2	4	Dindori	Dindori-1	Dindori	Dindori	Rajinder Singh	Artefact Projects Nagpur	MP 1207	Dindori Amarkantak to Kanaisangva	N	2.06	2.06	34.09	-5.01	32.38	June 21-04	30-06-2005			2.06	2.06			2.06
3	4	Dindori	Dindori-1	Shahpura	Shahpura	Rajinder Singh	Artefact Projects Nagpur	MP 1207	Indorimal to Chandwahimal	N	5.56	5.56	110.59	-5.01	105.05	June 21-04	31.10.06			5.56	5.56			5.56

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Construct ed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
S. N o		GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Achieve d Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achieve d Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achieve d Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
3	0.78	MP 1206			0.78	0.78			0.78	0.78			0	0			0.78	0.78			0	0			0.32	0.32	1	1	100.00	6.74	6.74
4	2.85	MP 1206			2.85	2.85			2.85	2.85			2.85	2.85			2.85	2.85			2.85	2.85			0	0	11	11	100.00	37.54	37.54
	16.13				16.13	16.13			15.19	15.19			13.66	13.66			16.13	16.13			12.66	12.66			2.11	2.11	48	48		279.45	279.45

1	7.24	MP 1207			7.24	7.24			7.24	7.24			7.24	7.24			7.24	7.24			7.24	7.24			0	0	23	23	100.00	128.06	128.06
2	2.06	MP 1207			2.06	2.06			2.06	2.06			2.02	2.02			2.06	2.06			2.02	2.02			0.04	0.04	11	11	100.00	36.56	36.56
3	5.56	MP 1207			5.56	5.56			5.56	5.56			5.06	5.06			5.56	5.56			5.06	5.06			0.5	0.5	8	8	100.00	111.09	111.09

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
4	4	Dindori	Dindori-1	Shahpura	Shahpura	Rajinder Singh	Artefact Projects Nagpur	MP 1207	Lalpur to Deogaonmal	N	4.42	4.42	75.49	-5.01	71.71	June 21-04	31.03.06			4.42	4.42			4.42
									Total		19.28	19.28	354.68		336.91					19.04	19.04			19.28

1	4	Dindori	Dindori-1	Amarpur	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1208	Dindori -Samnapur to Bilaser	N	3.63	5.45	139.66	-0.599	138.82	June 21-04	30-10-05			5.45	5.45			5.45
2	4	Dindori	Dindori-1	Amarpur	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1208	Amarpur-Samnapur Road to Khargahna	N	5.72	5.72	150.24	-0.599	149.34	June 21-04	30-10-05			5.72	5.72			5.72
3	4	Dindori	Dindori-1	Mehandwani	Shahpura	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1208	Mehandwani -Shahpura Rd to Jaitpuri	N	7.00	7.00	144.67	-0.599	143.80	June 21-04	30.6.06			7	7			7
4	4	Dindori	Dindori-1	Mehandwani	Dindori	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1208	Mandla Dindori Road to Bulda (Khaipani)	N	6.15	6.15	215.06	-0.599	213.77	March 11-04	31-01-06			6.15	6.15			6.15

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
S. No	Achieved Length (in km)	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
4	4.42	MP 1207			4.42	4.42			4.42	4.42			3.42	3.42			4.42	4.42			3.42	3.42			1	1	6	6	100.00	75.12	75.12
	19.28				19.28	19.28			19.28	19.28			17.74	17.74			19.28	19.28			17.74	17.74			1.54	1.54	48	48		350.83	350.83

1	5.45	MP 1208			5.45	5.45			5.45	5.45			5.15	5.15			5.45	5.45			5.15	5.15			0.3	0.3	13	13	100.00	110.12	110.12
2	5.72	MP 1208			5.72	5.72			5.72	5.72			4.55	4.55			5.72	5.72			4.55	4.55			1.17	1.17	19	19	100.00	154.36	154.36
3	7	MP 1208			7	7			6.72	6.72			6.72	6.72			7	7			6.72	6.72			0.28	0.28	20	20	100.00	146.35	146.35
4	6.15	MP 1208			6.15	6.15			6.15	6.15			4.47	4.47			6.15	6.15			4.47	4.47			1.68	1.68	24	24	100.00	179.78	179.78

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
									Total		22.5	24.32	649.63		645.74					24.32	24.32			24.32

1	4	Dindori	Dindori-1	Bajag	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Bajag to Bijora	N	3.11	3.11	65.65	-0.599	65.26	March 11-04	30.6.06			3.11	3.11			3.11
2	4	Dindori	Dindori-1	Bajag	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Bajag to Vikrampur	N	4.593	4.59	59.31	-0.599	58.95	March 11-04	28.02.06			4.59	4.59			4.59
3	4	Dindori	Dindori-1	Bajag	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Sukalpur-Kosamdih Road to Keolari	N	1.65	1.65	36.4	-0.599	36.18	March 11-04	30-04-2005			1.65	1.65			1.65
4	4	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Sadwachaper to Jugdehi	N	2.38	4.02	50.66	-0.599	50.36	March 11-04	30-4-06			4.02	4.02			4.02
5	4	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Dindori-Amarkantak Rd to Barbaspur	N	1.78	1.78	35.55	-0.599	35.34	March 11-04	30-11-05			1.78	1.78			1.78

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
	24.32				24.32	24.32			24.04	24.04			20.89	20.89			24.32	24.32			20.89	20.89			3.43	3.43	76	76		590.61	590.61

1	3.11	MP 1209			3.11	3.11			3.11	3.11			2.51	2.51			3.11	3.11			2.51	2.51			0.6	0.6	8	8	100.00	85.93	85.93
2	4.59	MP 1209			4.59	4.59			4.59	4.59			3.59	3.59			4.59	4.59			3.59	3.59			1	1	9	9	100.00	112.55	112.55
3	1.65	MP 1209			1.65	1.65			1.65	1.65			1.23	1.23			1.65	1.65			1.23	1.23			0.42	0.42	3	3	100.00	23.98	23.98
4	4.02	MP 1209			4.02	4.02			3.83	3.83			3.83	3.83			4.02	4.02			3.83	3.83			0.19	0.19	6	6	100.00	78.17	78.17
5	1.78	MP 1209			1.78	1.78			1.78	1.78			1.78	1.78			1.78	1.78			1.78	1.78			0	0	9	9	100.00	50.26	50.26

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)									
																		Preparatory				Earth work		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)				
1	IA	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24			
6	4	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Jhanki to Sadwa Chhaper	N	3.23	3.23	76.14	-0.599	75.68	March 11-04	30.6.06			3.23	3.23			3			
7	4	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Barga to Dungariya	N	2	2	42.9	-0.599	42.64	March 11-04	30-04-2005			2	2			2			
8	4	Dindori	Dindori-1	Samnapur	Bajag	Tirupati Build Con Pvt Limited	Artefact Projects Nagpur	MP 1209	Bargi to Banjitola	N	7.6	7.6	264.1	-0.599	262.52	March 11-04	30.6.06			6.6	6.6			6.6			
									Total		26.343	27.98	630.71		626.93					26.98	26.98			26.75			

1	5	Dindori	Dindori-1	Dindori	Shahpura	Sancheti Construction	Artefact Projects Nagpur	MP 1210	Didnori Newsa Road to Mudki	N	0.65	0.65	15.58	-2.64	15.17	Sep.15-05	31.01.06			0.65	0.65			0.65	
2	5	Dindori	Dindori-1	Dindori	Shahpura	Sancheti Construction	Artefact Projects Nagpur	MP 1210	Dindori to Mudki Junction	U	3.55	3.55	53.58	-2.64	52.17	Sep.15-05	31.12.06			3.55	3.55			3.55	
3	5	Dindori	Dindori-1	Dindori	Shahpura	Sancheti Construction	Artefact Projects Nagpur	MP 1210	Mudki to Padariya	N	5.23	5.23	121.6	-2.64	118.39	Sep.15-05	30.9.06			5.23	5.23			5.23	
4	5	Dindori	Dindori-1	Dindori	Shahpura	Sancheti Construction	Artefact Projects Nagpur	MP 1210	Saratal to Ramguda	N	6.00	6	90.96	-2.64	88.56	Sep.15-05	31.3.07			6	6			6	
									Total		15.43	15.43	281.72		274.28	0.00					15.43	15.43			15.43

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Construct ed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
S. N o	Achieved Length (in km)	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
		Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
6	3	MP 1209			3	3			2.53	2.53			2.53	2.53			3.23	3.23			2.53	2.53			0.7	0.7	6	6	100.00	107.06	107.06
7	2	MP 1209			2	2			2	2			1.47	1.47			2	2			1.47	1.47			0.53	0.53	3	3	100.00	40.84	40.84
8	6.6	MP 1209			6.3	6.3			6.3	6.3			6.3	6.3			6.6	6.6			6.3	6.3			0.3	0.3	24	24	100.00	170.41	170.41
	26.75				26.45	26.45			25.79	25.79			23.24	23.24			26.98	26.98			23.24	23.24			3.74	3.74	68	68		669.2	669.2

1	0.65	MP 1210			0.65	0.65			0	0			0	0			0.65	0.65			0	0			0.65	0.65	0	0	100.00	13.61	13.61
2	3.55	MP 1210			3.55	3.55			3.2	3.2			3.2	3.2			3.55	3.55			3.2	3.2			0.35	0.35	5	5	100.00	54.89	54.89
3	5.23	MP 1210			5.23	5.23			0	0			0	0			5.23	5.23			0	0			0.25	0.25	16	16	100.00	89.21	89.21
4	6	MP 1210			5.5	5.5			0	0			0	0			3	3			0	0			0.18	0.18	12	12	100.00	68.17	68.17
	15.43				14.93	14.93			3.20	3.20			3.20	3.20			12.43	12.43			3.20	3.20			1.43	1.43	33	33		225.88	225.88

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

1	6	Dindori	Dindori-1	Amarpur	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1214	Samnapur-Bichhiya Rd. (vio Prempur) to Bhaganwara	N	8.2	8.58	175.08	13.991	199.58	Jan. 27-07	31.12.08	8.2	8.58	8.58	8.58	60237	47776.386	8.58	
2	6	Dindori	Dindori-1	Amarpur	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1214	Amarpur Bhanpur Rd to Khuddur pani	N	6.35	6.79	181.41	13.991	206.79	Jan. 27-07	30.06.09	6.35	6.79	6.79	6.79	76722	41150.69	6.79	
3	6	Dindori	Dindori-1	Amarpur	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1214	Amarpur to Khuddur pani Junction	N	6.35	7.43	137.88	13.991	157.17	Jan. 27-07	30.06.09	7.4	7.43	7.43	7.43	72666	32984.08	7.43	
4	6	Dindori	Dindori-1	Amarpur	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1214	Mandla Dindori Rd to Chappri mal	N	1.85	2.13	41.76	13.991	47.60	Jan. 27-07	31-12-07	1.85	2.13	2.13	2.13	14676	12923.52	2.13	
Total											22.75	24.93	536.13		611.14				23.80	24.93	24.93	24.93	224301	134834.68	24.93

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Construct ed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
S. N o		GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Achieve d Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achieve d Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achieve d Length (in km)	Quantity as per DPR (Sq.m)	Quantity executed (Sq.m)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54

1	8.58	MP 1214	3934	3880.592	8.58	8.58	2318	2363.38	8.58	8.58	2318	2150.592	7.91	7.91	5728	5542.503	8.58	8.58	30900	28674.572	7.91	7.91	0.3	521.397	0.67	0.67	28	27	100.00	260.62	260.62
2	6.79	MP 1214	3044	3116.45	6.79	6.79	927	1895.482	6.79	6.79	927	1448.692	5.27	5.27	4836	4538.239	6.676	6.676	12360	19315.9	5.27	5.27	2360	1191.441	1.52	1.52	21	18	100.00	188.82	188.82
3	7.43	MP 1214	5529	4457.94	7.43	7.43	2100	2064.618	7.43	7.43	2100	2064.618	7.43	7.43	5165	5007.355	7.43	7.43	28003	27528.25	7.43	7.43	113	0	0	0	26	19	100.00	171.15	171.15
4	2.13	MP 1214	902	1014.633	2.13	2.13	507	615.936	2.13	2.13	507	575.107	1.98	1.98	1300	1360.959	2.13	2.13	6759	7669.742	1.98	1.98	75	106	0.15	0.15	8	8	100.00	48.62	48.62
	24.93		13409	12469.62	24.93	24.93	5852.00	6939.42	24.93	24.93	5852.00	6239.01	22.59	22.59	17029.00	16449.06	24.82	24.82	78022.00	83188.46	22.59	22.59	2548.30	1818.8	2.34	2.34	83	72		669.21	669.21

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

1	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bijora to Khamera (forest Road)	N	12.4	12.085	334.68	19.931	401.39	Feb. 20-07	31.05.10	12.4	12.085	12.085	12.085	45432.85	45900.885	12.085
2	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bjag bondor Kosamdih to Bachargaonmal	N	3.05	2.191	60.19	19.931	72.19	Feb. 20-07	31.12.08	3.05	2.191	2.191	2.191	16568.331	12730.799	2.191
3	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Chanda to Tantar (Forest Road)	N	3.35	3.434	84.16	19.931	100.93	Feb. 20-07	31.12.08	3.35	3.434	3.434	3.434	8873.348	10953.413	3.434
4	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Chanda to Tantar road to silpidi	N	2.05	1.964	56.37	19.931	67.61	Feb. 20-07	31.12.08	2.05	1.964	1.964	1.964	6855.97	8842.755	1.964
5	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bajag Bonder Road to Singpur Mal	N	1.4	1.326	32.49	19.931	38.97	Feb. 20-07	31.12.08	1.4	1.326	1.326	1.326	4701.274	4642.776	1.326
Total									Total		22.25	21	567.89		681.08			22.25	21	21	21	82431.773	83070.628	21

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54

1	12.085	MP 1215	4846.974	4608.637	12.085	12.085	0	2740.480	12.085	12.085	0	999.06	4.405	4.357	8432	7172.543	12.085	12.085	0	13320.805	4.405	4.357	7740	4346.1	7.68	7.426	22	22	100	333.25	333.25
2	2.191	MP 1215	1457.761	1033.122	2.191	2.191	854.57	624.477	2.191	2.191	854.57	624.477	2.191	2.191	2134.139	1514.244	2.191	2.191	11394.38	8326.375	2.191	2.191	75	0	0	0	6	6	100	48.80	48.80
3	3.434	MP 1215	1290.362	1357.579	3.434	3.434	0	809.314	3.434	3.434	0	0	0.00	0.00	2278	2295.861	3.434	3.434	0	0	0.00	0.00	2010	2190.213	3.47	3.434	8	8	100	107.45	107.45
4	1.964	MP 1215	789.845	751.334	1.964	1.964	0	446.024	1.964	1.964	0	0	0.00	0.00	1394	1329.52	1.964	1.964	0	0	0.00	0.00	1230	1189.40	1.964	1.964	3	3	100	61.29	61.29
5	1.326	MP 1215	750.83	629.316	1.326	1.326	231.755	380.587	1.326	1.326	231.75	202.836	0.746	0.746	1054.24	727.341	1.326	1.326	3090	2704.50	0.746	0.746	450	474.005	0.58	0.58	2	2	100	35.33	35.33
21			9135.772	8379.988	21	21	1086.33	5000.882	21	21	1086.32	1826.373	7.342	7.294	15292.38	13039.51	21	21	14484.38	24351.68	7.342	7.294	11505	8199.718	13.694	13.4	41	41		586.12	586.12

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54

1	3.482	MP 1216	1665.804	1612.949	3.482	3.482	1028.4	985.269	3.482	3.482	1028.391	916.97	3.212	3.212	2468.315	2356.103	3.482	3.482	13711.88	12226.325	3.212	3.212	0	154.625	0.27	0.27	17	17	100	98.99	98.99
2	3.30	MP 1216	1032.355	1290.94	3.30	3.30	579.38	777.266	3.30	3.30	579.38	683.921	2.77	2.77	1556.6	1799.63	3.30	3.30	7725	9118.965	2.77	2.77	150	199.9	0.53	0.53	9	9	100	88.33	88.33
3	7.212	MP 1216	3378.551	3383.39	7.212	7.212	1868.48	2045.478	7.212	7.212	1868.48	1778.94	6.312	6.312	5107.19	4980.828	7.212	7.212	24913.13	23719.153	6.312	6.312	562.5	710.782	0.90	0.90	20	20	100	160.46	160.46
4	6.615	MP 1216	2561.72	2636.60	6.615	6.615	0	1570.697	6.615	6.615	0	0	0.00	0.00	4556	4409.222	6.615	6.615	0	0	0.00	0.00	4020	4076.259	6.615	6.615	18	18	100	219.91	219.91
5	4.424	MP 1216	2205.46	2056.724	4.424	4.424	1303.61	1243.276	4.424	4.424	1303.6	1141.37	4.044	4.044	3294.85	3011.967	4.424	4.424	17381.25	15218.267	4.044	4.044	150	271.749	0.38	0.38	11	11	100	113.75	113.75
	25.03		10843.89	10980.60	25.03	25.03	4779.87	6621.99	25.03	25.03	4779.85	4521.20	16.34	16.34	16982.96	16557.75	25.03	25.03	63731.26	60282.71	16.34	16.34	4882.50	5413.32	8.70	8.70	75	75		681.44	681.44

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/ Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	IA	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

1	B-3	Dindori	Dindori-1	Amarpur	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1251	Bichhiya samnapur dindori road to junwani	N	1.05	1.05	20	4.92	20.98	March 16-06	31.12.06	1.05	1.05	1.05	1.05			1.05
2	B-3	Dindori	Dindori-1	Amarpur	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1251	sakka amarpur road to hatkata	N	11.4	11.4	201.23	4.92	211.13	March 16-06	30.11.07	11.4	11.4	11.4	11.4			11.4
3	B-3	Dindori	Dindori-1	Amarpur	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1251	Mandla dindori raod to chargaon	N	1.98	1.98	31.45	4.92	33.00	March 16-06	30-11-06	1.98	1.98	1.98	1.98			1.98
									Total		14.43	14.43	252.68		265.11			14.43		14.43	14.43			14.43
1	B-3	Dindori	Dindori-1	Bajag	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1252	Dindori amarkantak road to pindrukhi	N	3	3	58.48	4.93	61.36	March 16-06	31-12-06	3		3	3			3
2	B-3	Dindori	Dindori-1	Bajag	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1252	dindori amarkantak (paraswah) to shobhapurmal	N	6.4	6.45	147.64	4.93	154.92	March 16-06	30/4/07	6.4	6.45	6.45	6.45			6.45
3	B-3	Dindori	Dindori-1	Bajag	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1252	dindori amarkantak road to sunhadadar	N	4	4	78.4	4.93	82.27	March 16-06	31-12-06	4		4	4			4
4	B-3	Dindori	Dindori-1	Bajag	Bajag	Trupati Build Con Pvt Ltd	Mein Hardt (Singapur) Pvt. Ltd.	MP 1252	Bajag chanda raod to midli	N	2.87	1.34	73.83	4.93	77.47	March 16-06	31.08.07	1.34		1.34	1.34			1.34
									Total		16.27	14.79	358.35		376.02			14.74		14.79	14.79			14.79

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	B-3	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Build Con. Pvt. Ltd. Budhar	Mein Hardt (Singapur) Pvt. Ltd.	MP-1253	Dindori amarkantak road to pakri ryt	N	3.30	3.20		4.91	77.64	16.Mar.06	30.04.07			3.20	3.20	12177.50	17733.25	3.20
2	B-3	Dindori	Dindori-1	Karanjiya	Bajag	Tirupati Build Con. Pvt. Ltd. Budhar	Mein Hardt (Singapur) Pvt. Ltd.	MP-1253	Senguda to Bijori	N	9.90	11.80		4.91	160.25	16.Mar.06	31.08.08			11.80	11.80	63954.00	55547.89	9.90
									Total		13.20	15.00			237.89	77584.00			15.00	15.00	76131.50	73281.14	13.10	

1	B-3	Dindori	Dindori-1	Dindori	Dindori	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Dindori mandla raod to keolari	N	3.4	3.4	62.89	0.95	63.49	March 20-06	30.11.06	3.4		3.4	3.4			3.4
2	B-3	Dindori	Dindori-1	Dindori	Dindori	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Jabalpur dindori road to vidaypur	N	6.65	6.65	87.52	0.95	88.35	March 20-06	31.7.07	6.6		6.6	6.6			6.6
3	B-3	Dindori	Dindori-1	Dindori	Dindori	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Jabalpur dindori road to dhamangaon	N	1.5	1.5	15.88	0.95	16.03	March 20-06	28-2-07	1.5		1.5	1.5			1.5
4	B-3	Dindori	Dindori-1	shahpura	Shahpura	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Bilgaon to dhudha	N	1.8	2.8	30.34	0.95	30.63	March 20-06	31-3-07	1.97		2.8	2.8			2.8
5	B-3	Dindori	Dindori-1	shahpura	Shahpura	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Shahpura raipura road to tikariya	N	2.87	2.87	46.08	0.95	46.52	March 20-06	28-2-07	2.9		2.87	2.87			2.87
6	B-3	Dindori	Dindori-1	shahpura	Shahpura	J.V.S. Construction On	Mein Hardt (Singapur) Pvt. Ltd.	MP 1254	Tikariya to dharegoan	N	3.95	3.95	53.67	0.95	54.18	March 20-06	28-2-07	3.95		3.95	3.95			3.95
									Total		20.17	21.17	296.38		299.20			20.32		21.12	21.12			21.12

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																												Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
	GSB					G2					G3					Shoulder				Tarring				Cement Concrete									
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)				
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54		
1	3.20	MP-1253	2054.81	1931.85	3.20	3.20	955.99	902.46	3.20	3.20	753.19	734.06	2.61	2.61	1807.78	2430.81	3.20	3.20	10042.50	9806.25	2.61	2.61	525.00	395.67	0.59	0.59	8			66.00	65.32		
2	11.80	MP-1253	10943.56	11882.81	9.90	11.8	--	--	--	--	--	--	--	--		7036.7	9.90	11.8	--	--	--	--	343.36		0	0	33	28		129.00	128.22		
	15.00		12998.37	13814.66	13.10	15.00	955.99	902.46	3.20	3.20	753.19	734.06	2.61	2.61	1807.78	9467.53	13.10	15.00	10042.50	9806.25	2.61	2.61	868.36	395.67	0.59	0.59	41	28		195.00	193.54		

1	3.4	MP 1254			3.4	3.4			2.9	2.9			2.9	2.9			3.4	3.4			2.9	2.90			0.5	0.5	7	7		64	63.1
2	6.6	MP 1254			6.65	6.65			0	0			0	0			6.65	6.65			0	0			0.08	0.08	24	24		101	100.94
3	1.5	MP 1254			1.5	1.5			1.5	1.5			1.5	1.5			1.5	1.5			1.5	1.5			0	0	3	3		23	22.47
4	2.8	MP 1254			2.8	2.8			0	0			0	0			2.8	2.8			0	0			0	0	6	6		25	24.66
5	2.87	MP 1254			2.87	2.87			0	0			0	0			2.87	2.87			0	0			0	0	6	6		35	34.56
6	3.95	MP 1254			3.95	3.95			0	0			0	0			3.95	3.95			0	0			0	0	6	6		42	41.92
	21.12				21.17	21.17			4.4	4.4			4.4	4.4			21.17	21.17			4.4	1.5			0.58	0.58	52	52		290	287.65

General Manager
M.P.Rural Road Development Authority
Project Implementation Unit - 01 Dindori

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

Mo

Dir

		PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Construct ed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
S. N o		GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Achieve d Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (Sq.m)	Quantity executed (Sq.m)	Require d Length	Achiev ed Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Require d Length	Achiev ed Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION UNDER INTIGRATED ACTION PLAN Upto Month February 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in Km)	Quantity executed (in Km)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	IAP	Dindori	Dindori-1	Karajiya	Dindori			MP-IAP 1201	Chouradadar to Kabirchabutra	N	21.65	21.65	737.40					21.65		21.65		115857.54		21.65
2	IAP	Dindori	Dindori-1	Karajiya	Dindori			MP-IAP 1201	Tarwartola to Chouradadar	N	5.00	5.00	171.03					5.00		5.00		26697.67		5.00
3	IAP	Dindori	Dindori-1	Karajiya	Dindori			MP-IAP 1201	Gopalpur Rusa tirahe to Kharidih	N	4.00	4.00	80.47					0		0.000		1313.70		4.00
									Total		30.65	30.65	988.90	0.00	0.00	0.00	0.00	26.65	0.00	26.65	0.00	143868.91	0.00	30.65
4	IAP	Dindori	Dindori-1	Karajiya	Dindori			MP-IAP 1202	Thatpathara Pandripani tirahe to Kindra Via Domuhani	N	7.20	7.20	219.76					7.20		7.20		36086.20		7.20
5	IAP	Dindori	Dindori-1	Karajiya	Dindori			MP-IAP 1202	Pandripani to Tirshula	N	3.00	3.00	94.48					3.00		3.00		15091.14		3.00
									Total		10.20	10.20	314.24	0.00	0.00	0.00	0.00	10.20	0.00	10.20	0.00	51177.34	0.00	10.20
6	IAP	Dindori	Dindori-1	Bajag	Dindori			MP-IAP 1203	Chanda Shitalpani to Khamera	N	15.20	15.20	485.22					15.20		15.20		74849.08		15.20
7	IAP	Dindori	Dindori-1	Bajag/Sannapur	Dindori			MP-IAP 1203	Tantar to Durkuta	N	7.30	7.30	217.26					7.30		7.30		39736.04		7.30
8	IAP	Dindori	Dindori-1	Bajag/Sannapur	Dindori			MP-IAP 1203	Ghata to Bona	N	4.10	4.10	133.86					4.10		4.10		20865.92		4.10
									Total		26.60	26.60	836.34	0.00	0.00	0.00	0.00	26.60	0.00	26.60	0.00	135451.04	0.00	26.60

Mo

Dir

PHYSICAL ----- PROGRESS (CUMULATIVE)																															
S. No	GSB				G2				G3				Shoulder				Tarring				Cement Concrete				Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)						Required Length	Achieved Length (in km)
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1			11683.50		21.65		4810.89		16.77		4810.89		16.77		15710.58		21.65		64145.25		16.77		3660.00		4.88		46				
2			2649.01		5.00		1247.91		4.35		1247.91		4.35		3564.06		5.00		16638.75		4.35		487.50		0.65		11				
3			1239.30		4.00		1032.75		3.60		1032.75		3.60		2835.08		4.00		13770.00		3.60		300.00		0.40		0				
	0.00	0.00	15571.81	0.00	30.65	0.00	7091.55	0.00	24.72	0.00	7091.55	0.00	24.72	0.00	22109.72	0.00	30.65	0.00	94554.00	0.00	24.72	0.00	4447.50	0.00	5.93	0.00	57.00	0.00	0.00	0.00	0.00
4			3105.14		7.20		1445.85		6.30		1445.85		6.30		4189.14		7.20		19278.00		6.30		540.00		0.90		20				
5			1274.88		3.00		654.08		2.85		654.08		2.85		1720.23		3.00		8721.00		2.85		90.00		0.15		10				
	0.00	0.00	4380.02	0.00	10.20	0.00	2099.93	0.00	9.15	0.00	2099.93	0.00	9.15	0.00	5909.37	0.00	10.20	0.00	27999.00	0.00	9.15	0.00	630.00	0.00	1.05	0.00	30.00	0.00	0.00	0.00	0.00
6			6563.70		15.20		3029.40		13.20		3029.40		13.20		8854.96		15.20		40392.00		13.20		1200.00		2.00		19				
7			3216.64		7.30		1279.47		5.575		1279.47		5.575		4338.49		7.30		17059.50		5.575		1035.00		1.725		12				
8			1785.66		4.10		775.71		3.38		775.71		3.38		2408.76		4.10		10342.80		3.38		432.00		0.72		12				
	0.00	0.00	11566.00	0.00	26.60	0.00	5084.58	0.00	22.16	0.00	5084.58	0.00	22.16	0.00	15602.21	0.00	26.60	0.00	67794.30	0.00	22.16	0.00	2667.00	0.00	4.45	0.00	43.00	0.00	0.00	0.00	0.00

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bijora to Khamera (forest Road)	N	12.4	12.085	334.68	19.931	401.39	Feb. 20-07	31.05.10	12.4	12.085	12.085	12.085	45432.85	45900.885	12.085
2	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bjag bondor Kosamdih to Bachhargaoanmal	N	3.05	2.191	60.19	19.931	72.19	Feb. 20-07	31.12.08	3.05	2.191	2.191	2.191	16568.331	12730.799	2.191
3	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Chanda to Tantar (Forest Road)	N	3.35	3.434	84.16	19.931	100.93	Feb. 20-07	31.12.08	3.35	3.434	3.434	3.434	8873.348	10953.413	3.434
4	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Chanda to Tantar road to silpidi	N	2.05	1.964	56.37	19.931	67.61	Feb. 20-07	31.12.08	2.05	1.964	1.964	1.964	6855.97	8842.755	1.964
5	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bajag Bonder Road to Singpur Mal	N	1.4	1.326	32.49	19.931	38.97	Feb. 20-07	31.12.08	1.4	1.326	1.326	1.326	4701.274	4642.776	1.326
Total									Total		22.25	21	567.89		681.08			22.25	21	21	21	82431.773	83070.628	21

Mo

Dir

S. No	PHYSICAL-----PROGRESS (CUMULATIVE)																									Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	GSB					G2				G3				Shoulder				Tarring				Cement Concrete									
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	12.085	MP 1215	4846.974	4608.637	12.085	12.085	0	2740.480	12.085	12.085	0	999.06	4.405	4.357	8432	7172.543	12.085	12.085	0	13320.805	4.405	4.357	7740	4346.1	7.68	7.426	22	22	100	333.25	333.25
2	2.191	MP 1215	1457.761	1033.122	2.191	2.191	854.57	624.477	2.191	2.191	854.57	624.477	2.191	2.191	2134.139	1514.244	2.191	2.191	11394.38	8326.375	2.191	2.191	75	0	0	0	6	6	100	48.80	48.80
3	3.434	MP 1215	1290.362	1357.579	3.434	3.434	0	809.314	3.434	3.434	0	0	0.00	0.00	2278	2295.861	3.434	3.434	0	0	0.00	0.00	2010	2190.213	3.47	3.434	8	8	100	107.45	107.45
4	1.964	MP 1215	789.845	751.334	1.964	1.964	0	446.024	1.964	1.964	0	0	0.00	0.00	1394	1329.52	1.964	1.964	0	0	0.00	0.00	1230	1189.40	1.964	1.964	3	3	100	61.29	61.29
5	1.326	MP 1215	750.83	629.316	1.326	1.326	231.755	380.587	1.326	1.326	231.75	202.836	0.746	0.746	1054.24	727.341	1.326	1.326	3090	2704.50	0.746	0.746	450	474.005	0.58	0.58	2	2	100	35.33	35.33
	21		9135.772	8379.988	21	21	1086.33	5000.882	21	21	1086.32	1826.373	7.342	7.294	15292.38	13039.51	21	21	14484.38	24351.68	7.342	7.294	11505	8199.718	13.694	13.4	41	41		586.12	586.12

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month January 2011

Dindori-01

S. No	Phase/Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	

1	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1216	Bundela to Parselmal	N	3.55	3.482	87.83	19.931	105.34	Feb. 26-07	31.12.08	3.55	3.482	3.482	3.482	21830.726	20479.385	3.482
2	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1216	Parsel Junction to Kutrai	N	2.2	3.30	45.25	19.931	54.27	Feb. 26-07	31.05.10	3.60	3.30	3.30	3.30	10774.446	14124.117	3.30
3	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1216	Dindori Amarkantak Rd to Piperkhutta Raiyat	N	7.2	7.212	148.68	19.931	178.31	Feb. 26-07	30.09.09	7.20	7.212	7.212	7.212	36059.704	32780.039	7.212
4	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1216	Umariya to Dadargaon	N	6.7	6.615	179.2	19.931	214.92	Feb. 26-07	28.02.09	6.70	6.615	6.615	6.615	18202.9	23157.633	6.615
5	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India) Pvt. Ltd.	MP 1216	Rusa Gopalpur Rd to Katigahan	N	4.7	4.424	114.06	19.931	136.79	Feb. 26-07	31.12.08	4.70	4.424	4.424	4.424	33094.06	18734.908	4.424
Total																		25.75	25.03	25.03	25.03	119961.84	109276.08	25.03

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54

1	3.482	MP 1216	1665.804	1612.949	3.482	3.482	1028.4	985.269	3.482	3.482	1028.391	916.97	3.212	3.212	2468.315	2356.103	3.482	3.482	13711.88	12226.325	3.212	3.212	0	154.625	0.27	0.27	17	17	100	98.99	98.99
2	3.30	MP 1216	1032.355	1290.94	3.30	3.30	579.38	777.266	3.30	3.30	579.38	683.921	2.77	2.77	1556.6	1799.63	3.30	3.30	7725	9118.965	2.77	2.77	150	199.9	0.53	0.53	9	9	100	88.33	88.33
3	7.212	MP 1216	3378.551	3383.39	7.212	7.212	1868.48	2045.478	7.212	7.212	1868.48	1778.94	6.312	6.312	5107.19	4980.828	7.212	7.212	24913.13	23719.153	6.312	6.312	562.5	710.782	0.90	0.90	20	20	100	160.46	160.46
4	6.615	MP 1216	2561.72	2636.60	6.615	6.615	0	1570.697	6.615	6.615	0	0	0.00	0.00	4556	4409.222	6.615	6.615	0	0	0.00	0.00	4020	4076.259	6.615	6.615	18	18	100	219.91	219.91
5	4.424	MP 1216	2205.46	2056.724	4.424	4.424	1303.61	1243.276	4.424	4.424	1303.6	1141.37	4.044	4.044	3294.85	3011.967	4.424	4.424	17381.25	15218.267	4.044	4.044	150	271.749	0.38	0.38	11	11	100	113.75	113.75
25.03			10843.89	10980.60	25.03	25.03	4779.87	6621.99	25.03	25.03	4779.85	4521.20	16.34	16.34	16982.96	16557.75	25.03	25.03	63731.26	60282.71	16.34	16.34	4882.50	5413.32	8.70	8.70	75	75		681.44	681.44

Mod- Format - PR2

Progress of Works for the Month of March - 2011 Name of PIU -01 Dindori (As per Sanctioned & Proposed Deviation)

S.No.	Name of District	Phase	Package No.	Total No. of Roads in the package	Total Length of Road in the package	Cost of PAC (After Deviation)	Tender %	Cost of Package including Tender%	Date of Work Order	Amount Paid (Rs. Lakh)			Financial Progress in %	Balance Work As on 31 March-2011
										Cumulati ve Till last month	This month	Cumulati ve till this month		
1	2	3	4	5	6	7	8	9	10	14	15	16	17	18
1	Dindori	Phase VIII	MP 1215	5	22.25	503.33	19.931	586.12	27.01.07	586.12	0	586.12	100.00	0
2	Dindori	Phase VIII	MP 1216	5	24.35	572.51	19.931	681.44	26.02.07	681.44	0	681.44	100.00	0
3	Dindori	Phase VIII	MP 1219	14	45.85	1231.47	8.88	1340.82	27-11-07	979.41	32.43	1011.84	75.46	328.98
4	Dindori	Phase VIII	MP 1220	9	21.96	414.97	9.99	456.43	16-11-07	330.03	23.26	353.29	77.40	103.14
5	Dindori	Phase VIII	MP 1221	36	152.81	3468.92	6.96	3710.36	6-12-07	2953.91	50.45	3004.36	80.97	706
6	Dindori	Phase VIII	MP 1222	8	31.01	618.23	6.93	661.07	15-11-07	539.56	12.07	551.63	83.45	109.44
7	Dindori	Phase IX	MP 1230	17	66.43	1512.34	-0.36	1506.90	02-05-08	1032.13	64.11	1096.24	72.75	410.66
8	Dindori	Phase IX	MP 1231	9	73.87	1893.69	-0.014	1893.42	07-05-08	1770.84	0	1770.84	93.53	122.58
		Total		103	438.53	10215.46		10836.56		8873.44	182.32	9055.76	683.558	1780.80

General Manager
M.P.Rural Road Development Authority

Project Implementation Unit - 01 Dindori

Mod- Format - PR2

Progress of Works for the Month of March - 2011 Name of PIU -01 Dindori (As per Sanctioned Deviation)

S.No.	Name of District	Phase	Package No.	Total No. of Roads in the package	Total Length of Road in the package	Cost of PAC (After Deviation)	Tender %	Cost of Package including Tender%	Date of Work Order	Amount Paid (Rs. Lakh)			Financial Progress in %	Balance Work As on 31 March-2011
										Cumulati ve Till last month	This month	Cumulati ve till this month		
1	2	3	4	5	6	7	8	9	10	14	15	16	17	18
1	Dindori	Phase VIII	MP 1219	14	45.85	1231.47	8.88	1340.82	27-11-07	979.41	32.43	1011.84	75.46	328.98
2	Dindori	Phase VIII	MP 1220	9	21.96	506.11	9.99	556.67	16-11-07	330.03	23.26	353.29	63.46	203.38
3	Dindori	Phase VIII	MP 1221	36	152.81	3981.50	6.96	4258.64	6-12-07	2953.91	50.45	3004.36	70.55	1254.28
4	Dindori	Phase VIII	MP 1222	8	31.01	759.12	6.93	811.73	15-11-07	539.56	12.07	551.63	67.96	260.1
5	Dindori	Phase IX	MP 1230	17	66.43	1886.29	-0.36	1879.50	02-05-08	1032.13	64.11	1096.24	58.33	783.26
6	Dindori	Phase IX	MP 1231	9	73.87	1893.69	-0.014	1893.42	07-05-08	1770.84	0	1770.84	93.53	122.58
		Total		93	391.93	10258.18		10740.78		7605.88	182.32	7788.20		2952.58

General Manager
M.P.Rural Road Development Authority
Project Implementation Unit - 01 Dindori

COMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month March 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
1	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bijora to Khamera (forest Road)	N	12.4	12.085	334.68	19.931	401.39	Feb. 20-07	31.05.10	12.4	12.085	12.085	12.085	45432.85	45900.885	12.085
2	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1216	Parsel Junction to Kutrai	N	2.2	3.30	45.25	19.931	54.27	Feb. 26-07	31.05.10	3.60	3.30	3.30	3.30	10774.446	14124.117	3.30
3	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Nigouri Charpani Rd Manouri	N	1.7	1.7	53.66	8.88	58.43	Nov. 27-07	31.03.11	1.7	1.7	1.7	1.7	12814	6801.669	1.7
4	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur to Sindholi Junction	N	10.15	10.50	282.125	8.88	307.18	Nov. 27-07	31.05.10	10.15	10.50	10.50	10.50	64191	56042.06	10.50
5	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Gevri Ryt.	N	0.9	0.9	21.98	8.88	23.93	Nov. 27-07	30.11.10	0.9	0.9	0.9	0.9	5563	4971	0.9
6	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Khitgaon	N	3.2	3.2	81.9	8.88	89.17	Nov. 27-07	28.02.2011	3.2	3.2	3.2	3.2	20876	17211.673	3.2
7	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Jalegaon	N	1	1	26.34	8.88	28.68	Nov. 27-07	31.12.10	1	1	1	1	5282	4977.35	1
8	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Diwarimal	N	5.4	5.55	139.6	8.88	152.00	Nov. 27-07	31.03.11	5.4	5.55	5.55	5.55	26819	23017.97	5.55
9	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khuddurpani Junction to Dundi Sarai Junct.	N	7.1	7.25	192.94	8.88	210.07	Nov. 27-07	31.12.10	7.1	7.25	7.25	7.25	36099	35874.71	7.25
10	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Pindrukhi mal	N	1.85	2.05	52.34	9.99	57.57	Nov. 16-07	30.11.10	1.94	2.05	2.05	2.05	11465.52	6511.56	2.05
11	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Gadasarai Bajag Rd. to Barsodmal	N	4.21	2.74	89.56	9.99	98.51	Nov. 16-07	31.03.11	4.21	2.74	2.74	2.74	28279.57	15052.24	2.74

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)						Required Length	Achieved Length (in km)
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	12.085	MP 1215	4846.974	4608.637	12.085	12.085	0	2740.480	12.085	12.085	0	999.06	4.405	4.357	8432	7172.543	12.085	12.085	0	13320.805	4.405	4.405	7740	4346.1	7.680	7.680	22	22	100	333.25	333.25
2	3.30	MP 1216	1032.355	1290.94	3.30	3.30	579.38	777.266	3.30	3.30	579.38	683.921	2.77	2.77	1556.6	1799.63	3.30	3.30	7725	9118.965	2.77	2.77	150	199.9	0.53	0.53	9	9	100	88.33	88.33
3	1.7	MP 1219	792.00	731.212	1.7	1.7	464	140.625	1.7	1.70	464	0	1.6	1.6	1479	0	1.7	1.7	6180	0	1.6	1.6	75	0	0.1	0.1	6	5	26	17	15.11
4	10.50	MP 1219	4817.00	4848.325	10.50	10.5	2662	2892.37	10.50	10.5	2778	2813.608	10.158	10.158	7147	6022.334	10.50	10.50	37041	36753.562	10.158	10.158	420	512.765	0.342	0.342	23	23	84	263	258.06
5	0.9	MP 1219	421.00	405.2	0.9	0.9	201	244.687	0.9	0.9	201	190.715	0.69	0.69	578	254.421	0.9	0.9	2678	2542.875	0.69	0.69	150	15.75	0.21	0.21	1	1	93	24	22.36
6	3.2	MP 1219	1513.00	1460.188	3.2	3.2	861	963.82	3.2	3.2	861	796.568	2.8	2.8	2209	829.78	3.2	3.2	11475	10621	2.8	2.8	150	301.926	0.4	0.4	8	8	92	82	81.85
7	1	MP 1219	475.00	456.998	1	1	287	287.11	1	1	287	287.423	1	1	709	580.471	1	1.00	3825	3832.345	1	1	0	0	0	0	5	5	75	22	21.61
8	5.55	MP 1219	2509.00	2558.119	5.55	5.55	1090	1518.75	5.55	5.55	1090	1271.25	4.65	4.65	3348	1297.45	5.55	5.55	14535	16950	4.65	4.65	1200	678.225	0.9	0.9	17	17	77	118	117.01
9	7.25	MP 1219	2513.00	4354.971	7.25	7.25	1913	2024.398	7.25	7.25	1913	1895.203	6.928	6.928	4894	4456.039	7.25	7.25	25500	25269.375	6.928	6.928	225	249.00	0.322	0.322	29	0	70	148	147.71
10	2.05	MP 1220	861.64	815.067	2.05	2.05	535.92	520.312	2.05	2.05	535.92	520.313	2.05	2.05	1286.3	1127.49	2.05	2.05	7145.63	6937.5	2.05	2.05	0	0	0	0	3	3	72	44	41.54
11	2.74	MP 1220	1960.8	1262.182	2.74	2.74	1161.64	763.476	2.74	2.74	1161.64	610.312	2.41	2.41	2954.15	728.545	2.74	2.74	15488.6	8137.5	2.41	2.41	150	245.762	0.33	0.33	6	6	59	59	57.65

COMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month March 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
12	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Sarwahi	N	1.37	1.384	30.83	9.99	33.91	Nov. 16-07	28.02.2011	1.37	1.384	1.384	1.384	7577.38	5495.54	1.384
13	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Ufri	N	2.43	2.372	64.72	9.99	71.19	Nov. 16-07	31.05.10	2.43	2.372	2.372	2.372	13360.56	11088.11	2.372
14	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Girvarpurnal	N	2	1.471	47.19	9.99	51.90	Nov. 16-07	31.12.10	2	1.471	1.471	1.471	11207.5	5110.47	1.471
15	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bajag Chanda Rd. to Sitalpani	N	5.4	4.686	116.89	9.99	128.57	Nov. 16-07	31.03.11	5.4	5.4	4.686	4.686	25934	23734.77	4.686
16	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Tikri-Pipri Junction	N	17.35	17.35	373.89	6.96	399.91	Dec. 06-07	31.03.11	17.35	17.35	17.35	17.35	62158.25	57520.48	17.35
17	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa to Ludra (Via Mohgaon)	N	9.03	9.03	238.07	6.96	254.64	Dec. 06-07	31.12.10	9.03	9.03	9.03	9.03	47280.8	46303.601	9.03
18	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Neosa) rd to Goyara	N	2.2	2.2	68.27	6.96	73.02	Dec. 06-07	31.01.11	2.2	2.2	2.2	2.2	11516.47	7832.833	2.2
5	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal rd (Neosa) to Basaniya	N	7.9	7.85	225.74	6.96	241.45	Dec. 06-07	28.02.2011	7.9	7.85	7.85	7.85	43020	31772.661	7.85
20	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Narayandeesh Ryt to Kuimal	N	5.6	5.6	155.47	6.96	166.29	Dec. 06-07	28.02.2011	5.6	5.6	5.6	5.6	30232.74	20711.286	5.6
21	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahjpur Duhaniya Rd to Budhan Ryt.	N	9.75	9.75	229.81	6.96	245.80	Dec. 06-07	31.03.11	9.75	9	9.75	9.75	53687.84	40571.16	9.75
22	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon Junction to BrachhaMal Junction	N	3.90	4.10	95.52	6.96	102.17	Dec. 06-07	31.01.11	3.9	4.1	4.1	4.1	14103.4	11817.56	4.10
23	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Khairda Kalgitola Rd to Junwani	N	1	1	22.27	6.96	23.82	Dec. 06-07	31.01.11	1	1	1	1	6835.69	5215	1

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
12	1.384	MP 1220	638.08	638.069	1.384	1.384	396.88	385.312	1.384	1.384	396.88	343.125	1.23	1.23	2089.66	256.5	1.384	1.384	5291.62	4575	1.23	1.23	0	97.5	0.154	0.154	3	3	105	37	35.75
13	2.372	MP 1220	1131.76	1054.726	2.372	2.372	660.5	634.486	2.372	2.372	660.5	607.5	2.21	2.21	1585.28	542.827	2.372	2.372	8806.5	8100	2.21	2.21	112.5	122.651	0.162	0.162	7	7	91	67	64.88
14	1.471	MP 1220	1294.53	687.447	1.471	1.471	579.32	437.91	1.471	1.471	478.13	334.968	1.196	1.196	956.25	414.711	1.471	1.471	4466.25	4466.25	1.196	1.196	225	205.463	0.275	0.275	1	1	63	34	32.91
15	4.686	MP 1220	2581.88	1957.786	4.686	4.686	1564.31	442.628	4.686	4.686	1448.43	0	4.286	4.286	3799.5	0	4.686	4.686	19312.5	0	4.286	4.286	309	265.952	0.4	0.4	12	12	56	74	71.94
16	17.35	MP 1221	10455.83	8789.31	17.35	17.35	5026.06	4789.301	17.35	17.35	4678.45	4013.839	16.95	16.95	11229.025	8081.395	17.35	17.35	62379.4	53517.832	16.95	16.95	900	182.207	0.398	0.398	28	17	70	284	279.76
17	9.03	MP 1221	4084.36	4007.725	9.03	9.03	2614.40	2467.691	9.03	9.03	2150.15	2221.874	8.69	8.69	6253.96	4191.245	9.03	9.03	28608.8	29625	8.69	8.69	828	253.087	0.335	0.335	37	36	72	185	183.86
18	2.2	MP 1221	1055.38	954.787	2.2	2.2	637.3	598.781	2.2	2.2	562.3	604.405	2.2	2.2	1526.6	1163.297	2.2	2.2	7500	7946.25	2.2	2.2	121	0	0	0	7	2	70	52	51.13
5	7.85	MP 1221	7229.47	3297.487	7.85	7.85	4021.87	2048.283	7.85	7.85	2010.93	1968.131	7.55	7.55	5481.39	4394.999	7.85	7.85	2681.25	26091.75	7.55	7.55	526.5	228.75	0.3	0.3	25	21	66	160	159.06
20	5.6	MP 1221	3472.42	2049.3	5.6	5.6	1406.25	1155.375	5.6	5.6	1406.25	1162.575	5.23	5.23	3790.83	2109.137	5.6	5.6	18750	15501	5.23	5.23	450.2	223.80	0.37	0.37	20	13	60	101	99.97
21	9.75	MP 1221	1514.26	4097.471	9.75	9.75	2789.39	2518.024	9.75	9.75	2510.14	1008.281	8.82	8.82	6685.53	3099.083	9.75	9.75	33468.8	0	8.82	8.82	750	697.984	0.93	0.93	13	1	72	180	177.34
22	4.10	MP 1221	1838.68	1710.698	4.10	4.10	1004.06	1042.65	4.10	4.10	1004.06	1042.649	4.1	4.1	2645.42	2291.057	4.1	4.1	13387.5	13902	4.1	4.1	30	0	0	0	7	5	66	67	66.93
23	1	MP 1221	465.76	465.747	1	1	267.18	281.25	1	1	267.188	281.25	1	1	702.035	0	1	1	3562.5	3750.00	1	1	37.5	0	0	0	1	1	78	20	18.64

COMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month March 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
24	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Batondha Rd. to Dudhi Majholi	N	1.2	0.7	27.35	6.96	29.25	Dec. 06-07	31.03.11	1.2	0.7	0.7	0.7	6173.62	3029.742	0.7
25	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Samnapur Rd Khirsari	N	1.1	0.82	23.88	6.96	25.54	Dec. 06-07	30.11.10	1.1	0.82	0.82	0.82	5262.5	4158.762	0.82
26	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Mudki Road to Vicharpur	N	4.1	4.1	87.38	6.96	93.46	Dec. 06-07	28.02.2011	4.1	4.1	4.1	4.1	16323	17767.156	4.1
27	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa to Jadasurang(Barenda Jun.)	N	10.5	10.6	234.65	6.93	250.91	Nove. 15-07	31.01.11	10.5	10.6	10.6	10.6	51752.58	51025.35	10.6
28	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road.Rehengi	N	2.4	2.4	59.97	6.93	64.13	Nove. 15-07	30.06.10	2.4	2.4	2.4	2.4	14904	12312	2.4
29	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D A Road to Patan	N	2.17	2.208	48.19	6.93	51.53	Nove. 15-07	30.06.10	2.17	2.208	2.208	2.208	12567	11116.348	2.208
30	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D. A. Road.to Karondi	N	2.7	2.725	70.76	6.93	75.66	Nove. 15-07	31.12.10	2.7	2.725	2.725	2.725	14464	12789.597	2.725
31	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Baveli rd to Jogiwara	N	2.65	2.65	64.42	6.93	68.88	Nove. 15-07	28.02.2011	2.65	2.65	2.65	2.65	9828.54	7336.684	2.65
32	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Parsel To Mohgaon	N	2.49	2.49	72.19	6.93	77.19	Nove. 15-07	31.12.10	2.49	2.49	2.49	2.49	15023	11480.115	2.49
33	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarpur Salwah Road	U	6.09	6.09	166.1	-0.36	165.50	May. 02-08	31.01.11	6.09	6.09	6.09	6.09	28228.281	25665.52	6.09
34	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Rampuri	U	1.95	1.95	53.09	-0.36	52.90	May. 02-08	30.11.10	1.95	1.95	1.95	1.95	9520.025	7756.668	1.95

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	Achieved Length (in km)	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
			Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
24	0.7	MP 1221	558.9	246.847	0.7	0.7	337.5	149.062	0.7	0.7	337.5	0	0.7	0.7	834.39	0	0.7	0.7	4500		0.7	0.7	0	0	0	0	4	0	28	9	8.23
25	0.82	MP 1221	391.93	364.612	0.82	0.82	236.68	228.955	0.82	0.82	236.67	216.492	0.82	0.82	585.09	409.695	0.82	0.82	3155.6	2886.562	0.82	0.82	0	0	0	0	1	1	102	27	25.94
26	4.1	MP 1221	1852.76	1813.199	4.1	4.1	1118.82	1132.023	4.1	4.1	1118.81	934.593	3.45	3.45	2765.9	724.2	4.1	4.1	14970.5	12855	3.45	3.45	150	487.56	0.65	0.65	7	5	97	92	91.00
27	10.6	MP 1222	6378.76	4161	10.6	10.6	2953.13	2795.62	10.6	10.6	2953.13	2858.616	10.37	10.37	7842.45	6068.396	10.6	10.6	37125	38115	10.37	10.37	450	171.609	0.23	0.23	12	11	84	213	210.35
28	2.4	MP 1222	1117.8	959.445	2.4	2.4	637.32	590.62	2.4	2.4	637.32	502.03	2.21	2.21	1695.66	1303.52	2.4	2.4	8497.5	7012.5	2.21	2.21	150	141	0.188	0.188	6	6	78	52	50.14
29	2.208	MP 1222	110.68	978.072	2.208	2.208	599.66	593.43	2.208	2.208	599.66	541.2025	1.988	1.988	1522.27	1273.352	2.208	2.208	7995.38	7398.75	1.988	1.988	75	167.25	0.223	0.223	5	5	94	50	48.54
30	2.725	MP 1222	1257.52	1159.712	2.725	2.725	717.18	740.25	2.725	2.725	717.18	660.374	2.395	2.395	1897.52	1494.444	2.725	2.725	9562.5	8805	2.395	2.395	112.5	247.5	0.33	0.33	4	4	91	70	69.00
31	2.65	MP 1222	1241.33	1103.315	2.65	2.65	616.78	667.324	2.65	2.65	616.78	654.425	2.65	2.65	1728.79	1125.327	2.65	2.65	8223.75	8725.687	2.65	2.65	375	0	0	0	7	2	55	41	38.22
32	2.49	MP 1222	1159.72	1103.827	2.49	2.49	631.4	666.562	2.49	2.49	631.4	519.89	1.968	1.968	1726.95	1094.098	2.49	2.49	8418.75	5820	1.968	1.968	183.75	391.13	0.522	0.522	5	5	80	65	61.84
33	6.09	MP 1230	2947.07	2729.277	6.09	6.09	1764.759	1656.485	6.09	6.09	1706.259	1632.66	5.96	5.96	4262.357	3250.13	6.09	6.09	22750.125	21769	5.96	5.96	150	96.7	0.13	0.13	14	14	79	132	129.99
34	1.95	MP 1230	1326.02	877.006	1.95	1.95	565.453	529.592	1.95	1.95	506.953	464.905	1.75	1.75	1383.815	963.39	1.95	1.95	6759.375	6112.5	1.75	1.75	150	158.73	0.2	0.2	5	5	86	47	45.54

COMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month March 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)						
																		Preparatory				Earth work		
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length
1	1A	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
35	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Vikrampur to Mermal	U	3.3	3.3	84.67	-0.36	84.37	May. 02-08	28.02.2011	3.3	3.3	3.3	3.3	15452.975	13592.785	3.3
36	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarkantak Jabalpur Road To Dand Bichhiya	U	2.35	2.01	67.22	-0.36	66.98	May. 02-08	31.10.10	2.01	2.01	2.01	2.01	11055.479	6006.833	2.01
37	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Jabalpur Road to Nunkhan	U	1.175	1.56	34.82	-0.36	34.69	May. 02-08	31.03.11	1.175	1.56	1.56	1.56	5185.874	2872.53	1.56
38	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Mudiyakhurd Junction to Mudia Kala	U	3.54	4.36	91.61	-0.36	91.28	May. 02-08	31.05.10	3.54	4.36	4.360	4.36	18304.171	23792.054	4.360
39	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur Road to Chatua Road	U	2.325	2.30	64.4	-0.36	64.17	May. 02-08	31.10.10	2.325	2.3	2.3	2.30	9811.288	5519.47	2.3
40	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gadasarai Bajag road to Jalda	U	10.44	10.155	293.33	-0.014	293.29	May. 07-08	31.10.10	10.44	10.155	10.155	10.155	40522.02	36983.86	10.155
									Total		178.52	177.49	4533.08		4863.61		81024.00	179.67	177.45	177.49	177.49	878889.37	750864.18	177.49

Mo

Dir

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)		
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete										
Achieved Length (in km)	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	25	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
35	3.3	MP 1230	1621.42	1397.25	3.3	3.3	956.813	975.936	3.3	3.3	869.063	680.625	3	3	2336.46	764.955	3.3	3.3	11587.5	10950	3	3	225	97.5	0.30	0.30	4	3	76	66	63.86
36	2.01	MP 1230	1175.26	914.266	2.01	2.01	681.821	547.028	2.01	2.01	572.133	551.255	2.01	2.01	1686.418	922.444	2.01	2.01	7628.438	8268.75	2.01	2.01	0	0	0	0	2	2	52	36	35.11
37	1.56	MP 1230	598.81	716.70	1.56	1.56	341.157	433.576	1.56	1.56	260.719	272.813	1.285	1.285	855.45	628.79	1.56	1.56	3476.25	3637.5	1.285	1.285	206.25	127.5	0.275	0.275	5		92	33	31.85
38	4.36	MP 1230	2224.72	2045.58	4.36	4.36	1026.058	1277.363	4.360	4.36	967.556	1221.113	4.36	4.36	2489.342	2878.365	4.360	4.36	12900.75	16125	4.36	4.36	150	0	0	0	11	11	105	97	96.04
39	2.3	MP 1230	1156.88	954.305	2.30	2.30	674.438	625.78	2.3	2.3	579.375	555.468	2.00	2.00	1662.04	1170.5	2.30	2.30	7725	7218.75	2.00	2.00	243.75	225	0.3	0.3	1	1	66	44	42.06
40	10.155	MP 1231	7541.63	4718.047	10.155	10.155	3007.969	2965.588	10.155	10.155	2462.344	2359.468	8.215	8.215	7580.913	4718.13	10.155	10.155	32831.25	31481.25	8.215	8.215	1455	1430.29	1.94	1.94	26	26	86	255	252.10
177.49			90165.40	78744.85	177.49	177.49	#####	46250.18	177.49	177.49	43217.20	38282.90	158.05	158.01	124194.35	79602.69	177.49	177.49	#####	498140.26	158.05	158.05	18625.95	#####	19.426	19.426	409	319		3788.58	3726.46

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month March 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/ U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- P R O G R E S S (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Bichhiya Samnapur Dindori Rd Koko Ryt.	N	5.5	5.5	177.41	8.88	193.16	Nove. 27-07		5.5	5.5	5.5	5.5	45861	15725.62	5.5	2.6
2	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa Basaniya Rd to Madhopur	N	3.75	3.52	103.04	6.96	110.21	Dec. 06-07		3.75	3.52	3.52	3.52	14211	8788.305	3.52	3.52
3	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Amarpur	U	11.16	11.16	314.63	-0.36	313.50	May. 02-08		11.16	11.16	11.16	11.16	51725.592	28594.53	11.16	11.16
4	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Padariya	U	6.15	6.15	174.1	-0.36	173.47	May. 02-08		6.15	6.15	6.15	6.15	29056.414	21851.34	6.15	6.15
5	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Newsa Ludra Road (Mohgaon Junction) To Padariyakala	U	5.875	5.45	181.01	-0.36	180.36	May. 02-08		5.875	5.45	5.45	5.45	29126.291	18094.998	5.45	5.45
6	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Ajwar road to udari mal	U	7.5	8.00	221.19	-0.36	220.39	May. 02-08		7.5	8	8	8	41774.749	34816.10	8	8
7	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla Road to Raipura (M)	U	1.375	1.50	39.13	-0.36	38.99	May. 02-08		1.375	1.5	1.50	1.5	5733.033	5332.081	1.50	1.5
8	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gorakhpur to Gopalpur	U	25.53	25.51	645.08	-0.014	644.99	May. 07-08		25.53	25.51	25.51	25.51	137520.77	138375.67	25.51	25.51
									Total		66.840	66.790	1855.590		1875.077			66.840	66.790	66.790	66.790	355008.84	271578.648	66.790	63.890

1 Total Actual Balance length	66.79
2 Total Partiaiy B.T. length up to 31.03.11	43.33
3 Total Partiaiy C.C. length up to 31.03.11	4.299
4 Total Balance B.T. As on 01.04.11	17.531
5 Total Balance C.C. As on 01.04.11	1.63
Total	66.79

Mo

Dir

		PHYSICAL----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)
S. No	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)					
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1219	2562.00	1215.395	5.5	2.6	1529	691.944	5.5	2.5	1020	0	4.71	0	4077		5.5	0	13594	0	4.71	0	1350	597.63	0.79	0.79	5	4	36	70	68.91
2	MP 1221	1465.8	931.5	3.52	3.52	869	0	3.52	0	405.56	0	3.52	0	2353.65	0	3.52	0	5407		3.52	0	1200	0	0	0	8	1	15	17	16.25
3	MP 1230	6471.85	4818.187	11.16	10.35	3235.251	2827.971	11.16	10.06	2992.472	2594.529	10.59	9.25	7875.665	4910.92	11.16	9.25	39899.625	33500.00	10.59	8.95	622.5	156	0.57	0.21	26	18	72	229	226.05
4	MP 1230	3030.79	2391.627	6.15	5.15	1783.35	1351.408	6.15	4.8	1599.075	1035.00	5.55	3.68	4364.232	1040.925	6.15	3.68	21321	13800	5.55	3.68	472.5	261.98	0.60	0.35	14	6	60	107	104.33
5	MP 1230	2885.45	1998.065	5.45	5.45	1703.391	1223.42	5.45	4.35	1549.828	773.438	5.05	2.75	4158.335	833.362	5.45	2.35	20664.375	10312.5	5.05	2.75	393.75	0	0.4	0	14	4	44	81	79.63
6	MP 1230	3670.92	3202.04	8	7.5	2168.441	1981.966	8	7.05	2027.813	1572.184	6.4	5.6	5284.7	3400.081	8	5.6	27038	20962.5	6.4	5.6	375	731.13	1.60	0.98	10	6	65	145	143.34
7	MP 1230	685.17	670.68	1.5	1.50	398.881	421.875	1.50	1.50	340.383	0	1.33	0	833.018	0	1.50	0	4538.438	0	1.33	0	150	129.75	0.17	0.17	5	4	13	24	21.74
8	MP 1231	15420.94	11294.42	25.51	25.51	7378.847	7133.24	25.51	25.51	6816.347	6405.468	23.711	23.711	18170.813	12788.898	25.51	25.51	90884.625	83760	23.711	22.350	1500	1345.32	1.799	1.799	38	38	96	622	618.09
	0.000	36192.93	26521.91	66.790	61.580	19066.16	15631.82	66.790	55.770	16751.48	12380.62	60.861	44.991	47117.41	22974.186	66.790	46.390	223347.06	162335.00	60.861	43.330	6063.75	3221.81	5.929	4.299	120.0	81.0		1295.00	1278.340

General Manager
M.P.Rural Road Development Authority
Project Implementation Unit - 01 Dindori

COMPLETED / INCOMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April - 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/- as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	6	Dindori	Dindori-1	Bajag	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1215	Bijora to Khamera (forest Road)	N	12.4	12.085	334.68	19.931	401.39	Feb. 20-07	31.05.10	12.4	12.085	12.085	12.085	45432.85	45900.885	12.085	12.085
2	6	Dindori	Dindori-1	Karanjiya	Dindori	Tirupati Build Con PVT LTD Budhar	Redicon (India)Pvt. Ltd.	MP 1216	Parsel Junction to Kutrai	N	2.2	3.30	45.25	19.931	54.27	Feb. 26-07	31.05.10	3.60	3.30	3.30	3.30	10774.446	14124.117	3.30	3.30
3	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Nigouri Charpani Rd Manouri	N	1.7	1.7	53.66	8.88	58.43	Nov. 27-07	31.03.11	1.7	1.7	1.7	1.7	12814	6801.669	1.7	1.7
4	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Amarpur to Sindholi Junction	N	10.15	10.50	282.125	8.88	307.18	Nov. 27-07	31.05.10	10.15	10.50	10.50	10.50	64191	56042.06	10.50	10.50
5	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Gevri Ryt.	N	0.9	0.9	21.98	8.88	23.93	Nov. 27-07	30.11.10	0.9	0.9	0.9	0.9	5563	4971	0.9	0.9
6	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Samnapur Bichhiya Rd. to Khitgaon	N	3.2	3.2	81.9	8.88	89.17	Nov. 27-07	28.02.2011	3.2	3.2	3.2	3.2	20876	17211.673	3.2	3.2
7	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Jalegaon	N	1	1	26.34	8.88	28.68	Nov. 27-07	31.12.10	1	1	1	1	5282	4977.35	1	1
8	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khitgaon Rd. to Diwarimal	N	5.4	5.55	139.6	8.88	152.00	Nov. 27-07	31.03.11	5.4	5.55	5.55	5.55	26819	23017.97	5.55	5.55
9	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Khuddurpani Junction to Dundi Sarai Junct.	N	7.1	7.25	192.94	8.88	210.07	Nov. 27-07	31.12.10	7.1	7.25	7.25	7.25	36099	35874.71	7.25	7.25
10	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Pindrukhi mal	N	1.85	2.05	52.34	9.99	57.57	Nov. 16-07	30.11.10	1.94	2.05	2.05	2.05	11465.52	6511.56	2.05	2.05
11	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Gadasarai Bajag Rd. to Barsodmal	N	4.21	2.74	89.56	9.99	98.51	Nov. 16-07	31.03.11	4.21	2.74	2.74	2.74	28279.57	15052.24	2.74	2.74
12	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Sarwahi	N	1.37	1.384	30.83	9.99	33.91	Nov. 16-07	28.02.2011	1.37	1.384	1.384	1.384	7577.38	5495.54	1.384	1.384

Mo

Dir

S. No	PHYSICAL PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length						Achieved Length (in km)
1	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	
1	MP 1215	4846.974	4608.637	12.085	12.085	0	2740.480	12.085	12.085	0	999.06	4.405	4.357	8432	7172.543	12.085	12.085	0	13320.805	4.405	4.405	7740	4346.1	7.680	7.680	22	22	100	333.25	333.25
2	MP 1216	1032.355	1290.94	3.30	3.30	579.38	777.266	3.30	3.30	579.38	683.921	2.77	2.77	1556.6	1799.63	3.30	3.30	7725	9118.965	2.77	2.77	150	199.9	0.53	0.53	9	9	100	88.33	88.33
3	MP 1219	792.00	731.212	1.7	1.7	464	464.062	1.7	1.70	464	430.312	1.6	1.6	1479	521.625	1.7	1.7	6180	5737.5	1.6	1.6	75	0	0.1	0.1	6	5	51	31	29.68
4	MP 1219	4817.00	4848.325	10.50	10.5	2662	2892.37	10.50	10.5	2778	2813.608	10.158	10.158	7147	6022.334	10.50	10.50	37041	36753.562	10.158	10.158	420	512.765	0.342	0.342	23	23	84	263	258.06
5	MP 1219	421.00	405.2	0.9	0.9	201	244.687	0.9	0.9	201	190.715	0.69	0.69	578	254.421	0.9	0.9	2678	2542.875	0.69	0.69	150	15.75	0.21	0.21	1	1	93	24	22.36
6	MP 1219	1513.00	1460.1877	3.2	3.2	861	963.82	3.2	3.2	861	796.568	2.8	2.8	2209	829.78	3.2	3.2	11475	10621	2.8	2.8	150	301.926	0.4	0.4	8	8	92	82	81.85
7	MP 1219	475.00	456.998	1	1	287	287.11	1	1	287	287.423	1	1	709	580.471	1	1.00	3825	3832.345	1	1	0	0	0	0	5	5	75	22	21.61
8	MP 1219	2509.00	2558.119	5.55	5.55	1090	1518.75	5.55	5.55	1090	1271.25	4.65	4.65	3348	2149.615	5.55	5.55	14535	16950	4.65	4.65	1200	678.225	0.9	0.9	17	17	78	120	118.95
9	MP 1219	2513.00	4354.971	7.25	7.25	1913	2024.398	7.25	7.25	1913	1923.328	6.928	6.928	4894	4485.889	7.25	7.25	25500	25664.375	6.928	6.928	225	249.00	0.322	0.322	29	0	71	150	148.97
10	MP 1220	861.64	815.067	2.05	2.05	535.92	520.312	2.05	2.05	535.92	520.313	2.05	2.05	1286.3	1127.49	2.05	2.05	7145.63	6937.5	2.05	2.05	0	0	0	0	3	3	72	44	41.54
11	MP 1220	1960.8	1262.182	2.74	2.74	1161.64	763.476	2.74	2.74	1161.64	663.229	2.41	2.41	2954.15	768.981	2.74	2.74	15488.63	8843.062	2.41	2.41	150	245.762	0.33	0.33	6	6	60	61	59.49
12	MP 1220	638.08	638.069	1.384	1.384	396.88	385.312	1.384	1.384	396.88	343.125	1.23	1.23	2089.66	253.32	1.384	1.384	5291.62	4575	1.23	1.23	0	112.5	0.154	0.154	3	3	108	38	36.78

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
13	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bonder Bajag Rd. to Ufri	N	2.43	2.372	64.72	9.99	71.19	Nove. 16-07	31.05.10	2.43	2.372	2.372	2.372	13360.56	11088.11	2.372	2.372
14	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bondar Bajag Rd. to Girvarpurnal	N	2	1.471	47.19	9.99	51.90	Nove. 16-07	31.12.10	2	1.471	1.471	1.471	11207.5	5110.47	1.471	1.471
15	8	Dindori	Dindori-1	Bajag	Dindori	M.K. Gupta & Comp.	Redicon (India)Pvt. Ltd.	MP 1220	Bajag Chanda Rd. to Sitalpani	N	5.4	4.686	116.89	9.99	128.57	Nove. 16-07	31.03.11	5.4	5.4	4.686	4.686	25934	23734.77	4.686	4.686
16	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Mudki Junction to Tikri-Pipri Junction	N	17.35	17.35	373.89	6.96	399.91	Dec. 06-07	31.03.11	17.35	17.35	17.35	17.35	62158.25	57520.48	17.35	17.35
17	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa to Ludra (Via Mohgaon)	N	9.03	9.03	238.07	6.96	254.64	Dec. 06-07	31.12.10	9.03	9.03	9.03	9.03	47280.8	46303.601	9.03	9.03
18	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal(Neosa) rd to Goyara	N	2.2	2.2	68.27	6.96	73.02	Dec. 06-07	31.01.11	2.2	2.2	2.2	2.2	11516.47	7832.833	2.2	2.2
5	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori sarastal rd (Neosa) to Basaniya	N	7.9	7.85	225.74	6.96	241.45	Dec. 06-07	28.02.2011	7.9	7.85	7.85	7.85	43020	31772.661	7.85	7.85
20	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Narayandeesh Ryt to Kuimal	N	5.6	5.6	155.47	6.96	166.29	Dec. 06-07	28.02.2011	5.6	5.6	5.6	5.6	30232.74	20711.286	5.6	5.6
21	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahjpur Duhaniya Rd to Budhan Ryt.	N	9.75	9.75	229.81	6.96	245.80	Dec. 06-07	31.03.11	9.75	9	9.75	9.75	53687.84	40571.16	9.75	9.75
22	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Chindgaon Junction to BrachhaMal Junction	N	3.90	4.10	95.52	6.96	102.17	Dec. 06-07	31.01.11	3.9	4.1	4.1	4.1	14103.4	11817.56	4.10	4.10
23	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Khairda Kalgitola Rd to Junwani	N	1	1	22.27	6.96	23.82	Dec. 06-07	31.01.11	1	1	1	1	6835.69	5215	1	1
24	8	Dindori	Dindori-1	Dindori	Dindori	Amar Bilders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Shahpura Batondha Rd. to Dudhi Majholi	N	1.2	0.7	27.35	6.96	29.25	Dec. 06-07	31.03.11	1.2	0.7	0.7	0.7	6173.62	3029.742	0.7	0.7

Mo

Dir

S. No	PHYSICAL PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length						Achieved Length (in km)
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
13	MP 1220	1131.76	1054.726	2.372	2.372	660.5	634.486	2.372	2.372	660.5	607.5	2.21	2.21	1585.28	712.62	2.372	2.372	8806.5	8100	2.21	2.21	112.5	122.651	0.162	0.162	7	7	92	67	65.30
14	MP 1220	1294.53	687.447	1.471	1.471	579.32	437.91	1.471	1.471	478.13	334.968	1.196	1.196	956.25	414.711	1.471	1.471	4466.25	4466.25	1.196	1.196	225	205.463	0.275	0.275	1	1	63	34	32.91
15	MP 1220	2581.88	1957.786	4.686	4.686	1564.31	1147.931	4.686	4.686	1448.43	0	4.286	4.286	3799.5	545.7	4.686	4.686	19312.5	0	4.286	4.286	309	265.952	0.4	0.4	12	12	64	85	82.08
16	MP 1221	10455.83	8789.31	17.35	17.35	5026.06	4789.301	17.35	17.35	4678.45	4361.182	16.95	16.95	11229.025	8081.395	17.35	17.35	62379.4	58149.112	16.95	16.95	900	182.207	0.398	0.398	28	17	72	292	287.34
17	MP 1221	4084.36	4007.725	9.03	9.03	2614.40	2467.691	9.03	9.03	2150.15	2221.874	8.69	8.69	6253.96	4191.245	9.03	9.03	28608.75	29625	8.69	8.69	828	253.087	0.335	0.335	37	36	72	185	183.86
18	MP 1221	1055.38	954.787	2.2	2.2	637.3	598.781	2.2	2.2	562.3	604.405	2.2	2.2	1526.6	1163.297	2.2	2.2	7500	7946.25	2.2	2.2	121	0	0	0	7	2	70	52	51.13
5	MP 1221	7229.47	3297.487	7.85	7.85	4021.87	2048.283	7.85	7.85	2010.93	1968.131	7.55	7.55	5481.39	4394.999	7.85	7.85	2681.25	26091.75	7.55	7.55	526.5	228.75	0.3	0.3	25	21	66	161	159.62
20	MP 1221	3472.42	2049.3	5.6	5.6	1406.25	1155.375	5.6	5.6	1406.25	1162.575	5.23	5.23	3790.83	2109.137	5.6	5.6	18750	15501	5.23	5.23	450.2	223.80	0.37	0.37	20	13	60	101	99.97
21	MP 1221	1514.26	4097.471	9.75	9.75	2789.39	2518.024	9.75	9.75	2510.14	2062.181	8.82	8.82	6685.53	3099.083	9.75	9.75	33468.75	24691.875	8.82	8.82	750	697.984	0.93	0.93	13	1	81	202	199.33
22	MP 1221	1838.68	1710.698	4.10	4.10	1004.06	1042.65	4.10	4.10	1004.06	1042.649	4.1	4.1	2645.42	2291.057	4.1	4.1	13387.5	13902	4.1	4.1	30	0	0	0	7	5	66	67	66.93
23	MP 1221	465.76	465.747	1	1	267.18	281.25	1	1	267.188	281.25	1	1	702.035	0	1	1	3562.5	3750.00	1	1	37.5	0	0	0	1	1	78	20	18.64
24	MP 1221	558.9	246.847	0.7	0.7	337.5	149.062	0.7	0.7	337.5	0	0.7	0.7	834.39	0	0.7	0.7	4500		0.7	0.7	0	0	0	0	4	0	28	9	8.23

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/- as like -5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
25	8	Dindori	Dindori-1	Dindori	Dindori	Amar Builders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Samnapur Rd Khirsari	N	1.1	0.82	23.88	6.96	25.54	Dec. 06-07	30.11.10	1.1	0.82	0.82	0.82	5262.5	4158.762	0.82	0.82
26	8	Dindori	Dindori-1	Dindori	Dindori	Amar Builders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Dindori Mudki Road to Vicharpur	N	4.1	4.1	87.38	6.96	93.46	Dec. 06-07	28.02.2011	4.1	4.1	4.1	4.1	16323	17767.156	4.1	4.1
27	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Rusa to Jadasurang(Barenda Jun.)	N	10.5	10.6	234.65	6.93	250.91	Nove. 15-07	31.01.11	10.5	10.6	10.6	10.6	51752.58	51025.35	10.6	10.6
28	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D.A. Road.Rehengi	N	2.4	2.4	59.97	6.93	64.13	Nove. 15-07	30.06.10	2.4	2.4	2.4	2.4	14904	12312	2.4	2.4
29	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D A Road to Patan	N	2.17	2.208	48.19	6.93	51.53	Nove. 15-07	30.06.10	2.17	2.208	2.208	2.208	12567	11116.348	2.208	2.208
30	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	D. A. Road.to Karondi	N	2.7	2.725	70.76	6.93	75.66	Nove. 15-07	31.12.10	2.7	2.725	2.725	2.725	14464	12789.597	2.725	2.725
31	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Baveli rd to Jogiwara	N	2.65	2.65	64.42	6.93	68.88	Nove. 15-07	28.02.2011	2.65	2.65	2.65	2.65	9828.54	7336.684	2.65	2.65
32	8	Dindori	Dindori-1	Karanjiya	Dindori	N.C.Nahar Contractor J.K. Villa Malviya Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1222	Parsel To Mohgaon	N	2.49	2.49	72.19	6.93	77.19	Nove. 15-07	31.12.10	2.49	2.49	2.49	2.49	15023	11480.115	2.49	2.49
33	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarpur Salwah Road	U	6.09	6.09	166.1	-0.36	165.50	May. 02-08	31.01.11	6.09	6.09	6.09	6.09	28228.281	25665.52	6.09	6.09
34	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla road to Rampuri	U	1.95	1.95	53.09	-0.36	52.90	May. 02-08	30.11.10	1.95	1.95	1.95	1.95	9520.025	7756.668	1.95	1.95
35	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Vikrampur to Mermal	U	3.3	3.3	84.67	-0.36	84.37	May. 02-08	28.02.2011	3.3	3.3	3.3	3.3	15452.975	13592.785	3.3	3.3
36	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Amarkantak Jabalpur Road To Dand Bichhiya	U	2.35	2.01	67.22	-0.36	66.98	May. 02-08	31.10.10	2.01	2.01	2.01	2.01	11055.479	6006.833	2.01	2.01

Mo

Dir

S. No	PHYSICAL----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length						Achieved Length (in km)
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
25	MP 1221	391.93	364.612	0.82	0.82	236.68	228.955	0.82	0.82	236.67	216.492	0.82	0.82	585.09	409.695	0.82	0.82	3155.6	2886.562	0.82	0.82	0	0	0	0	1	1	102	27	25.94
26	MP 1221	1852.76	1813.199	4.1	4.1	1118.82	1132.023	4.1	4.1	1118.81	934.593	3.45	3.45	2765.9	724.2	4.1	4.1	14970.5	12855	3.45	3.45	150	487.56	0.65	0.65	7	5	97	92	91.00
27	MP 1222	6378.76	4161	10.6	10.6	2953.13	2795.62	10.6	10.6	2953.13	2858.616	10.37	10.37	7842.45	6068.396	10.6	10.6	37125	38115	10.37	10.37	450	171.609	0.23	0.23	12	11	84	213	210.35
28	MP 1222	1117.8	959.445	2.4	2.4	637.32	590.62	2.4	2.4	637.32	502.03	2.21	2.21	1695.66	1303.52	2.4	2.4	8497.5	7012.5	2.21	2.21	150	141	0.188	0.188	6	6	78	52	50.14
29	MP 1222	110.68	978.072	2.208	2.208	599.66	593.43	2.208	2.208	599.66	541.2025	1.988	1.988	1522.27	1273.352	2.208	2.208	7995.38	7398.75	1.988	1.988	75	167.25	0.223	0.223	5	5	94	50	48.54
30	MP 1222	1257.52	1159.712	2.725	2.725	717.18	740.25	2.725	2.725	717.18	660.374	2.395	2.395	1897.52	1494.444	2.725	2.725	9562.5	8805	2.395	2.395	112.5	247.5	0.33	0.33	4	4	91	70	69.00
31	MP 1222	1241.33	1103.315	2.65	2.65	616.78	667.324	2.65	2.65	616.78	654.425	2.65	2.65	1728.79	1125.327	2.65	2.65	8223.75	8725.687	2.65	2.65	375	0	0	0	7	2	55	41	38.22
32	MP 1222	1159.72	1103.827	2.49	2.49	631.4	666.562	2.49	2.49	631.4	519.89	1.968	1.968	1726.95	1094.098	2.49	2.49	8418.75	5820	1.968	1.968	183.75	391.13	0.522	0.522	5	5	80	65	61.84
33	MP 1230	2947.07	2752.564	6.09	6.09	1764.759	1660.781	6.09	6.09	1706.259	1632.66	5.96	5.96	4262.357	3250.13	6.09	6.09	22750.125	21769	5.96	5.96	150	79.5	0.13	0.13	14	14	80	135	133.18
34	MP 1230	1326.02	877.006	1.95	1.95	565.453	529.592	1.95	1.95	506.953	464.905	1.75	1.75	1383.815	963.39	1.95	1.95	6759.375	6112.5	1.75	1.75	150	158.73	0.2	0.2	5	5	86	47	45.54
35	MP 1230	1621.42	1397.25	3.3	3.3	956.813	975.936	3.3	3.3	869.063	680.625	3	3	2336.46	764.955	3.3	3.3	11587.5	10950	3	3	225	97.5	0.30	0.30	4	3	76	66	63.86
36	MP 1230	1175.26	914.266	2.01	2.01	681.821	547.028	2.01	2.01	572.133	551.255	2.01	2.01	1686.418	922.444	2.01	2.01	7628.438	8268.75	2.01	2.01	0	0	0	0	2	2	52	36	35.11

COMPLETED / INCOMPLETED ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION Upto Month April - 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
37	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Jabalpur Road to Nunkhan	U	1.175	1.56	34.82	-0.36	34.69	May. 02-08	31.03.11	1.175	1.56	1.56	1.56	5185.874	2872.53	1.56	1.56
38	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Mudiyakhurd Junction to Mudia Kala	U	3.54	4.36	91.61	-0.36	91.28	May. 02-08	31.05.10	3.54	4.36	4.360	4.36	18304.171	23792.054	4.360	4.36
39	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Samnapur Road to Chatua Road	U	2.325	2.30	64.4	-0.36	64.17	May. 02-08	31.10.10	2.325	2.3	2.3	2.30	9811.288	5519.47	2.3	2.3
40	9	Dindori	Dindori-1	Bajag	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gadasarai Bajag road to Jalda	U	10.44	10.155	293.33	-0.014	293.29	May. 07-08	31.10.10	10.44	10.155	10.155	10.155	40522.02	36983.86	10.155	10.155
Total											178.52	177.49	4533.08		4863.61		81024.00	179.67	177.45	177.49	177.49	878889.37	750864.18	177.49	177.49
1	8	Dindori	Dindori-1	Amarpur	Dindori	Das Const. Shri Ram Vatica A- 24 Gaytri Nagar Raipur(G.G.)	Redicon (India)Pvt. Ltd.	MP 1219	Bichhiya Samnapur Dindori Rd Koko Ryt.	N	5.5	5.5	177.41	8.88	193.16	Nov. 27-07		5.5	5.5	5.5	5.5	45861	15725.62	5.5	2.6
2	8	Dindori	Dindori-1	Dindori	Dindori	Amar Builders near Janam Palace Mahesh Nagar Durg (C.G.)	Redicon (India)Pvt. Ltd.	MP 1221	Neosa Basaniya Rd to Madhopur	N	3.75	3.52	103.04	6.96	110.21	Dec. 06-07		3.75	3.52	3.52	3.52	14211	9450.153	3.52	3.52
3	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Amarpur	U	11.16	11.16	314.63	-0.36	313.50	May. 02-08		11.16	11.16	11.16	11.16	51725.592	28594.53	11.16	11.16
4	9	Dindori	Dindori-1	Amarpur	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dhanwasi to Padariya	U	6.15	6.15	174.1	-0.36	173.47	May. 02-08		6.15	6.15	6.15	6.15	29056.414	21851.34	6.15	6.15
5	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Newsa Ludra Road (Mohgaon Junction) To Padariyakala	U	5.875	5.45	181.01	-0.36	180.36	May. 02-08		5.875	5.45	5.45	5.45	29126.291	18094.998	5.45	5.45
6	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Ajwar road to udari mal	U	7.5	8.00	221.19	-0.36	220.39	May. 02-08		7.5	8	8	8	41774.749	34816.10	8	8
7	9	Dindori	Dindori-1	Dindori	Dindori	Amar Builder mahesh Nagar Durg	Data Technosis	MP 1230	Dindori Mandla Road to Raipura (M)	U	1.375	1.50	39.13	-0.36	38.99	May. 02-08		1.375	1.5	1.50	1.5	5733.033	5332.081	1.50	1.5
8	9	Dindori	Dindori-1	Karanjiya	Dindori	Trupati Build Con Pvt Ltd	Data Technosis	MP 1231	Gorakhpur to Gopalpur	U	25.53	25.51	645.08	-0.014	644.99	May. 07-08		25.53	25.51	25.51	25.51	137520.77	138375.67	25.51	25.51
Total											66.840	66.790	1855.590		1875.077		81024.000	246.510	244.240	244.276	244.276	1233898.21	1023104.67	244.276	241.376
Grand Total											245.36	244.276	6388.665		6738.682		81024.000	246.510	244.240	244.276	244.276	1233898.21	1023104.67	244.276	241.376

Mo

Dir

S. No	PHYSICAL PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	GSB				G2				G3				Shoulder				Tarring				Cement Concrete									
	Package No.	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length						Achieved Length (in km)
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
37	MP 1230	598.81	716.70	1.56	1.56	341.157	433.576	1.56	1.56	260.719	272.813	1.285	1.285	855.45	628.79	1.56	1.56	3476.25	3637.5	1.285	1.285	206.25	127.5	0.275	0.275	5		92	33	31.85
38	MP 1230	2224.72	2045.58	4.36	4.36	1026.058	1277.363	4.360	4.36	967.556	1221.113	4.36	4.36	2489.342	2878.365	4.360	4.36	12900.75	16125	4.36	4.36	150	0	0	0	11	11	105	97	96.04
39	MP 1230	1156.88	954.305	2.30	2.30	674.438	625.78	2.3	2.3	579.375	555.468	2.00	2.00	1662.04	1170.5	2.30	2.30	7725	7218.75	2.00	2.00	243.75	225	0.3	0.3	1	1	66	44	42.06
40	MP 1231	7541.63	4718.047	10.155	10.155	3007.969	2965.588	10.155	10.155	2462.344	2359.468	8.215	8.215	7580.913	4718.13	10.155	10.155	32831.25	31481.25	8.215	8.215	1455	1430.286	1.94	1.94	26	26	86	255	252.10
		90165.40	78768.14	177.49	177.49	47589.40	47283.22	177.49	177.49	43217.20	40195.49	158.05	158.01	124194.35	81759.08	177.49	177.49	547915.95	534301.48	158.05	158.05	18625.95	12566.38	19.426	19.426	409	319		3854.58	3790.98
1	MP 1219	2562.00	1215.395	5.5	2.6	1529	691.944	5.5	2.5	1020	0	4.71	0	4077		5.5	0	13594	0	4.71	0	1350	597.63	0.79	0.79	5	4	36	70	68.91
2	MP 1221	1465.8	1546.29	3.52	3.52	869	562.5	3.52	2.00	405.56	0	3.52	0	2353.65	0	3.52	0	5407		3.52	0	1200	0	0	0	8	1	20	23	22.42
3	MP 1230	6471.85	4842.847	11.16	10.4	3235.251	2840.346	11.16	10.09	2992.472	2594.529	10.59	9.25	7875.665	4910.92	11.16	9.25	39899.625	33500.00	10.59	8.95	622.5	291.15	0.57	0.39	26	18	75	236	233.90
4	MP 1230	3030.79	2404.737	6.15	5.16	1783.35	1373.829	6.15	4.88	1599.075	1035.00	5.55	3.68	4364.232	1040.925	6.15	3.68	21321	13800	5.55	3.68	472.5	359.795	0.60	0.48	14	6	62	111	108.11
5	MP 1230	2885.45	1998.065	5.45	5.45	1703.391	1223.42	5.45	4.35	1549.828	1172.813	5.05	3.8	4158.335	833.362	5.45	2.35	20664.375	13387.5	5.05	3.57	393.75	0	0.4	0	14	4	49	90	87.95
6	MP 1230	3670.92	3388.34	8	7.5	2168.441	1981.966	8	8	2027.813	1572.184	6.4	5.6	5284.7	3400.081	8	5.6	27038	20962.5	6.4	5.6	375	903.47	1.60	1.20	10	6	73	162	160.13
7	MP 1230	685.17	670.68	1.5	1.50	398.881	421.875	1.50	1.50	340.383	0	1.33	0	833.018	0	1.50	0	4538.438	0	1.33	0	150	129.75	0.17	0.17	5	4	13	24	21.74
8	MP 1231	15420.94	11294.416	25.51	25.51	7378.847	7133.24	25.51	25.51	6816.347	6405.468	23.711	23.711	18170.813	12788.898	25.51	25.51	90884.625	83760	23.711	22.350	1500	1345.32	1.799	1.799	38	38	96	622	618.09
		36192.93	27360.77	66.790	61.640	19066.16	16229.12	66.790	58.830	16751.48	12779.99	60.861	46.041	47117.41	22974.186	66.790	46.390	223347.06	165410.00	60.861	44.150	6063.75	3627.11	5.929	4.829	120	81		1338.00	1321.250
		126358.33	106128.91	244.276	239.126	66655.56	63512.34	244.276	236.316	59968.68	52975.49	218.915	204.047	171311.76	104733.27	244.276	223.876	771263.011	699711.475	218.915	202.204	24689.70	16193.49	25.355	24.255	529	400		5192.58	5112.23

126358.33 106128.91 244.276 239.126 66655.56 63512.34 244.276 236.316 59968.68 52975.49 218.915 204.047 171311.76 104733.27 244.276 223.876 771263.011 699711.475 218.915 202.204 24689.70 16193.49 25.355 24.255 529 400 5192.58 5112.23

ROAD WISE DETAILS OF PHYSICAL / FINANCIAL PROGRESS POSITION UNDER IAP Upto Month April 2011

Dindori-01

S. No	Phase / Batch	Name of District	Name of PIU's	Name of Block	Name of Assembly constituency	Name of Contractor	Name of Consultant	Package No.	Name of Road	Type of Road (N/U)	Sanctioned Length in Kms	Actual Length	PAC Amount (Price at call)	Tender % (in +/-) as like (-5.4 or 5.4)	Total Cost Including Tender %	Date of Work order (mm/dd/yy)	Actual Date of Completion of Road	PHYSICAL ----- PROGRESS (CUMULATIVE)							
																		Preparatory				Earth work			
																		Quantity as per DPR (in cum)	Quantity executed (in cum)	Required length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
1	IAP	Dindori	Dindori-1	Karanjiya	Dindori			MP 1201	Chouradadar to Kabirchabutra	N	21.65	21.65	737.4					21.65	0.000	21.650	0.000	72333.93	0.000	21.650	0.000
2	IAP	Dindori	Dindori-1	Karanjiya	Dindori			MP 1201	Tarwartola to Chouradadar	N	5.00	5.00	171.03					5.00	0.00	5.00	0.00	16679.78	0.00	5.00	0.00
3	IAP	Dindori	Dindori-1	Karanjiya	Dindori			MP 1201	Gopalpur Rusa Tirahe to Kharidih	N	4.00	4.00	80.47					0	0	0	0	1313.70	0.00	4.00	0.00
									Total		30.65	30.65	988.90		0.00	0.00	0.00	26.65	0.00	26.65	0.00	90327.41	0.00	30.65	0.00
4	IAP	Dindori	Dindori-1	Karanjiya	Dindori	M/s B.R.Civil Const.Company Rewa (M.P.)		MP 1202	Thadpathara Pandripani Tirahe to Kindra Via Domuhani	N	7.20	7.20	219.76	2.90	226.13	441/09.04.2011	08.04.2012	7.2	0.00	7.20	0.00	20235.83	0.00	7.20	0.00
5	IAP	Dindori	Dindori-1	Karanjiya	Dindori	M/s B.R.Civil Const.Company Rewa (M.P.)		MP 1202	Panripani to Trishula	N	3.00	3.00	94.48	2.90	97.22	441/09.04.2011	08.04.2012	3.00	0.00	3.00	0.00	8390.59	0.00	3.00	0.00
									Total		10.20	10.20	314.24		323.35	0.00	0.00	10.20	0.00	10.20	0.00	28626.42	0.00	10.20	0.00
6	IAP	Dindori	Dindori-1	Bajag	Dindori			MP 1203	Chanda Shitalpani to Khamera	N	15.20	15.20	485.22					15.20	0.00	15.20	0.00	42738.30	0.00	15.20	0.00
7	IAP	Dindori	Dindori-1	Bajag/Samnapur	Dindori			MP 1203	Tantar to Dhurkuta	N	7.30	7.30	217.26					7.30	0.00	7.30	0.00	20664.96	0.00	7.30	0.00
8	IAP	Dindori	Dindori-1	Bajag/Samnapur	Dindori			MP 1203	Ghata to Bona	N	4.10	4.10	133.86					4.10	0.00	4.10	0.00	11560.60	0.00	4.10	0.00
									Total		26.60	26.60	836.34		0.00	0.00	0.00	26.60	0.00	26.60	0.00	74963.86	0.00	26.60	0.00

Mo

Din

S. No	PHYSICAL ----- PROGRESS (CUMULATIVE)																								Total No. of CD (Target)	No. of CD Constructed (Achieve)	Total physical work done in %	Cost of works done (Lakh)	Amount paid (Lakh)	
	Package No.	GSB				G2				G3				Shoulder				Tarring				Cement Concrete								
	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)	Quantity as per DPR (Sqm)	Quantity executed (Sqm)	Required Length	Achieved Length (in km)	Quantity as per DPR (in cum)	Quantity executed (in cum)	Required Length	Achieved Length (in km)						
1	8	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54
1	MP 1201	11683.50	0.000	21.650	0.000	4810.89	0.000	16.770	0.000	4810.89	0.00	16.770	0.000	15710.58	0.00	21.650	0.000	64145.25	0.000	16.770	0.000	3660	0.00	4.880	0.000	46	0	0	0	0.00
2	MP 1201	2649.01	0.00	5.00	0.00	1247.91	0.00	4.35	0.00	1247.91	0.00	4.35	0.00	3564.06	0.00	5.00	0.00	16638.75	0	4.35	0.00	487.5	0.00	0.65	0.00	11	0	0	0	0
3	MP 1201	1239.30	0.00	4.00	0.00	1032.75	0.00	3.60	0.00	1032.75	0.00	3.60	0.00	2835.08	0.00	4.00	0.00	13770.00	0.00	3.60	0.00	300.00	0.00	0.40	0.00	0	0	0	0	0.00
	0.00	15571.81	0.00	30.65	0.00	7091.55	0.00	24.72	0.00	7091.55	0.00	24.72	0.00	22109.72	0.00	30.65	0.00	94554.00	0.00	24.72	0.00	4447.50	0.00	5.93	0.00	57.00	0.00		0.00	0.00
4	MP 1202	3105.14	0.00	7.20	0.00	1445.85	0.00	6.30	0.00	1445.85	0.00	6.30	0.00	4189.14	0.00	7.20	0.00	19278.00	0.00	6.30	0.000	540.00	0.00	0.90	0.000	20	0	0	0	0.00
5	MP 1202	1274.88	0.00	3.00	0.00	654.08	0.00	2.85	0.00	654.08	0.00	2.85	0.00	1720.23	0.00	3.00	0.00	8721.00	0.00	2.85	0.00	90.00	0.00	0.15	0.00	10	0	0	0	0.00
	0.00	4380.02	0.00	10.20	0.00	2099.93	0.00	9.15	0.00	2099.93	0.00	9.15	0.00	5909.37	0.00	10.20	0.00	27999.00	0.00	9.15	0.00	630.00	0.00	1.05	0.00	30.00	0.00		0.00	0.00
6	MP 1203	6563.70	0.00	15.20	0.00	3029.40	0.00	13.20	0.00	3029.40	0.00	13.20	0.00	8854.96	0.00	15.20	0.00	40392.00	0.00	13.20	0.00	1200.00	0.00	2.00	0.00	19	0	0	0	0.00
7	MP 1203	3216.64	0.00	7.30	0.00	1279.47	0.00	5.575	0.00	1279.47	0.00	5.575	0.00	4338.49	0.00	7.30	0.00	17059.50	0.00	5.575	0.00	1035.00	0.00	1.725	0.00	12	0	0	0	0.00
8	MP 1203	1785.66	0.00	4.10	0.00	775.71	0.00	3.38	0.00	775.71	0.00	3.38	0.00	2408.76	0.00	4.10	0.00	10342.80	0.00	3.38	0.00	432.00	0.00	0.72	0.00	12	0	0	0	0.00
	0.00	11566.00	0.00	26.60	0.00	5084.58	0.00	22.16	0.00	5084.58	0.00	22.16	0.00	15602.21	0.00	26.60	0.00	67794.30	0.00	22.16	0.00	2667.00	0.00	4.45	0.00	43.00	0.00		0.00	0.00

General Manager
M.P.Rural Road Development Authority
Project Implementation Unit 01 Dindori